



저작자표시-비영리-변경금지 2.0 대한민국

이용자는 아래의 조건을 따르는 경우에 한하여 자유롭게

- 이 저작물을 복제, 배포, 전송, 전시, 공연 및 방송할 수 있습니다.

다음과 같은 조건을 따라야 합니다:



저작자표시. 귀하는 원저작자를 표시하여야 합니다.



비영리. 귀하는 이 저작물을 영리 목적으로 이용할 수 없습니다.



변경금지. 귀하는 이 저작물을 개작, 변형 또는 가공할 수 없습니다.

- 귀하는, 이 저작물의 재이용이나 배포의 경우, 이 저작물에 적용된 이용허락조건을 명확하게 나타내어야 합니다.
- 저작권자로부터 별도의 허가를 받으면 이러한 조건들은 적용되지 않습니다.

저작권법에 따른 이용자의 권리는 위의 내용에 의하여 영향을 받지 않습니다.

이것은 [이용허락규약\(Legal Code\)](#)을 이해하기 쉽게 요약한 것입니다.

[Disclaimer](#)

공학석사 학위논문

Development of Integrated Work Breakdown Structure for Small Modular Reactor Project

소형 모듈형원자로 프로젝트를 위한

통합작업분류체계 개발

2016년 1월

서울대학교 대학원

에너지시스템공학부

박 상 록

Abstract

Development of Integrated Work Breakdown Structure for Small Modular Reactor Project

Sangrok Park

Department of Energy System Engineering

The Graduate School

Seoul National University

Due to negative perception increased about nuclear power generation after Fukushima Daiichi nuclear power plant accident in 2011, the importance of advanced nuclear reactor development is emphasized for innovative safety and security. Among Generation-IV systems, lead cooled fast reactor (LFR) has attracted most researchers because of safety characteristic of lead coolant. Lead coolant has inherent stability due to chemical inertness with air/water and high boiling point. Moreover, The Russian Federation has released impressive experiences of lead cooled reactor operation with ALFA-class nuclear propulsion submarine as well as key knowledge for the safety of LFR. Those experiences serve as one of principal bases in the commercialization of LFR. Small modular type of LFRs that are one of reference types of Gen-IV systems is suitable for load-follow operations for distributed power grid systems. Furthermore, LFRs can prove high maneuverability when they are employed as power sources for low-carbon ship propulsion, because of its excellent innate safety and long lasting core operation life.

However, when an R&D team plans a project to develop safe Small Modular Reactors (SMRs) and to carry out their commercial production, work breakdown structure (WBS) can be utilized for systematic and efficient approach. Main functions of WBS include, but not limited to, 1) defining the project scope, 2) schedule adjustment and 3) budget management. However, reference standard WBS for nuclear power plant (NPP) is not yet proposed.

Literature review and analysis about the earlier WBS studies were conducted for development of standard WBS for NPP. On the basis of product oriented WBS system, NPP WBS of Korea and other country were searched. Based on these results, study about WBS for SMR project was proceeded. As a result, integrated WBS (IWBS) for SMR is suggested and IWBS coding system for this IWBS is defined.

To verify IWBS for SMR, URANUS (Ubiquitous, Rugged, Accident-forgiving, Non-proliferating, and Ultra-lasting Sustainer) that was designed by NUTREK (Nuclear Transmutation Research Center of Korea) is selected for application of IWBS. URANUS is 100MWt conceptual reactor that adapts lead-bismuth eutectic (LBE) coolant and natural circulation at primary system for inherent safety feature. In addition, IWBS is applied on pool-type mockup facility of URANUS construction project for more specific verification of usability.

Through this study, ongoing study about WBS is analyzed and standard IWBS for SMR is proposed. Therefore, this study will give unity direction for SMR projects.

Keywords: Work Breakdown Structure, LFR, LBE, URANUS, SMR, Mockup facility

Student Number: 2014-20534

Table of Contents

Chapter 1. Introduction.....	1
1.1. Background.....	1
1.2. Objective and Scope	6
Chapter 2. Literature Review.....	8
2.1. Generic Product-oriented WBS (GPWBS)	8
2.2. Generic-Yacht WBS (Generic-YWBS)	10
2.3. NASA WBS.....	12
2.4. Nuclear Power Plant WBS	15
2.4.1. Previous Nuclear Power Plant WBS.....	15
2.4.2. Next Generation Nuclear Power Plant WBS.....	18
Chapter 3. Rationale and Approach.....	21
3.1. Rationale	21
3.2. Goals	24
3.2. Approach	25
Chapter 4. Integrated Work Breakdown Structure (IWBS) for Small Modular Reactor	27
4.1. Design feature of URANUS	27
4.2. Development of IWBS	29
4.2.1. Development approach of IWBS	29

4.2.2. IWBS concept	32
4.2.3. Detailed definition of IWBS	37
4.3. IWBS Coding System	55
Chapter 5. Application of IWBS for mockup facility	59
5.1. Mockup Facility of URANUS Design.....	59
5.2. Application of IWBS	62
Chapter 6. Conclusion.....	69
Chapter 7. Future Work.....	71
Bibliography.....	72
Appendix	75
국문 초록.....	87

List of Tables

Table 2.1 Item code system of Generic–YWBS.....	10
Table 2.2 High–level conceptual WBS for a SMR.....	19
Table 4.1 Key design parameters of URANUS	28
Table 4.2 General description of draft PBS of URANUS	52
Table 4.3 General description of coding systems	55
Table 4.4 Coding system of IWBS	55
Table 4.5 Example of IWBS coding result	57
Table 4.6 Example of IWBS dictionary	58
Table 5.1 Design constraints of PILLAR	59
Table 5.2 Design parameters of PILLAR.....	60

List of Figures

Figure 1.1 ALFA-class nuclear propulsion submarine....	2
Figure 1.2 Bird view of URANUS.....	3
Figure 1.3 Relationship of PBS and CBS.....	4
Figure 1.4 Hierarchical structure of WBS.....	5
Figure 1.5 Relationship of PBS and CBS.....	7
Figure 2.1 GPWBS system	8
Figure 2.2 Interim products with multiple stage and work types.....	9
Figure 2.3 WBS elements of Generic-YWBS	11
Figure 2.4 NASA standard WBS template	12
Figure 2.5 NASA WBS Dictionary.....	13
Figure 2.6 Partial WBS with numbering system.....	14
Figure 2.7 Responsibility assignment matrix	15
Figure 2.8 Relationship of PWBS/CWBS/SWBS.....	16
Figure 2.9 Main WBS elements of developing.....	17
Figure 2.10 NGNP WBS.....	20
Figure 3.1 Comparison of large NPP and SMR.....	22
Figure 3.2 Modular feature of SMR.....	23
Figure 3.3 Diagram for IWBS defining study	26

Figure 4.1 Gains in modularized construction plan	31
Figure 4.2 Average number of clashes based on different Clash detection forms.....	31
Figure 4.3 IWBS scope.....	32
Figure 4.4 SMR project process flow	32
Figure 4.5 Level two categories of CBS.....	33
Figure 4.6 Level two categories of PBS	33
Figure 4.7 Concept of IWBS hierarchy structure	34
Figure 4.8 Concept of IWBS and contract IWBS relationship.....	35
Figure 4.9 Concept of IWBS and 3D model coupling.....	36
Figure 4.10 Four stages of SMR project	37
Figure 4.11 CBS of SMR	39
Figure 4.12 CBS of project planning for SMR.....	41
Figure 4.13 CBS of project management for SMR.....	43
Figure 4.14 CBS of system engineering for SMR.....	45
Figure 4.15 CBS of procurement for SMR.....	46
Figure 4.16 CBS of construction for SMR.....	47
Figure 4.17 CBS of operation & maintenance for SMR.....	49
Figure 4.18 CBS of decommission for SMR.....	50
Figure 4.19 Draft PBS of URANUS	54
Figure 5.1 Schematic of mockup facility PILLAR.....	61

Figure 5.2 PILLAR project process flow	62
Figure 5.3 Actualization process of IWBS for PILLAR project.....	62
Figure 5.4 Four stages of PILLAR project.....	63
Figure 5.5 CBS elements of IWBS for PILLAR	65
Figure 5.6 PBS elements of IWBS for PILLAR	66
Figure 5.7 Interaction relation of project manager and supplier	67
Figure 5.8 Process flow chart of PILLAR project	68

Chapter 1. Introduction

1.1. Background

Low carbon dioxide emission and sustainable energy source for human being are source of growth for the future. Nuclear power is most promising candidate of that. Fukushima Daiichi accident in 2011 calmed down this expectation for a while, however, alternative energy source did not appear. Furthermore, concepts of advanced nuclear power plant (NPP) which is strengthen the safety feature are proposed. Generation-IV reactor types are advanced nuclear reactor for next generation.

Generation-IV international forum (GIF) suggests four goals ; sustainability, safety and reliability, economic competitiveness, proliferation resistance and physical protection and GIF selects six systems as generation-IV technology [1].

Lead cooled fast reactor (LFR) is one of these six systems. LFR uses lead or lead-bismuth eutectic (LBE) as coolant and operation pressure is atmospheric pressure. Lead and LBE have several excellent properties. They are chemically inert with air/water and have high boiling point, high heat capacity and low neutron moderation capabilities [1]. Due to these characteristics, LFR could adapt natural circulation for reactor primary and secondary system such as steam generator which is integrated in reactor vessel. However, several obstacles should be surmounted, such as oxygen control technology to prevent lead erosion-corrosion, reactor in-core inspection during reactor operation and coolant solidification [1]. In the early 1950s, LBE coolant was selected for the development project of Russian Federation's nuclear submarine. As a result, LBE cooled reactor was used in ALFA-class submarine. Russian Federation has LBE reactor facility, and its operating experience in all modes is ~80 reactor-years [2]. Although this experience is valuable reference, vital problems are needed to be solved for generation-IV system.



Figure 1.1 ALFA–class nuclear propulsion submarine [2].

Small modular type LFR is one of reference type of GIF. SSTAR (Small Secure Transportable Autonomous Reactor) which is designed in USA is being developed under this program. Small modular reactor (SMR) is rational power source for distributed grid and suits to developing nations and meager infrastructures [3].

Electronic power of SMR is less than 300MW and several types of SMR are developing in worldwide, such as light water cooled reactors, high temperature gas cooled reactors, molten salt reactors and liquid metal cooled reactors [4].

The conceptual reactor URANUS (Ubiquitous, Rugged, Accident–forgiving, Non–proliferating, and Ultra–lasting Sustainer) is LBE cooled 100MWth SMR adapting natural circulation and was designed by NUTRECK (Nuclear Transmutation Research Center of Korea). Bird view of URANUS is shown in Figure 1.2.




Figure 1.2 Bird view of URANUS [5].

Technical problems of LFR are actively studied. In addition to these activities, new NPP development project and commercializing project are needed to inaugurate the era of next generation nuclear power. Well defined work breakdown structure (WBS) is key part of these projects' management. WBS is defined as a product-oriented hierarchical structure that identifies the all deliverables required to obtain an end project objective [6]. PBS (Product breakdown structure) and ABS (Assembly breakdown structure) are base elements of defining WBS. PBS describes the complete configuration of the product and ABS is sequence of activities needed to be taken to complete. To achieve goal of project, WBS need to working organization is assigned to OBS (Organizational breakdown structure) that is detailed framework of organization [7]. Through this process, whole project planning and schedule is determined.




Figure 1.3 Relationship of PBS and CBS [7, 8].

Benefits of using WBS follows [9];

1. Defines scope of project and facilitates for effective scheduling.
2. Segregates a project item into its component parts, clarifying the relationship among the parts and the relationship between the tasks to be completed both to each other and to the end product.
3. Aids status tracking of entire works of project, risks, resource allocations, and cost/schedule/performance.

However, WBS research for next generation reactor is under just preliminary step and standard WBS is not founded.




Figure 1.4 Hierarchical structure of WBS.

1.2. Objective and Scope

The main objective of this thesis is defining the WBS for SMR and verifying the effectiveness of this proposed WBS. The LBE cooled SMR called URANUS and scaled mockup facility of this reactor were used in this process.

WBS is common element of project management and applied to many fields like spaceship, shipbuilding and military projects. Selecting the common WBS elements applied to nuclear field is preceding work of this study. In addition, existing WBS studies for next NPP are searched and unique WBS elements are chosen.

URANUS is the reference reactor to develop standard WBS. First step of WBS is dividing URANUS project to specific parts. This work could be defined as two structures. Partial breakdown structure (PBS) is hierarchy structure of NPP components and common elements breakdown structure (CBS) is hierarchy structure of supporting activity part of project. These breakdown structures are integrated into one structure shown in Figure 1.5, and it is called Integrated WBS (IWBS). This IWBS arrange WBS elements based on PBS. This approach could make diminishing missing parts and make possible an intuitive cognition.

In order to verifying applicability of IWBS, project for mockup facility of URANUS is selected. This project is ongoing project and its purpose is to test thermo-hydraulic, material and design based accidents by constructing integrated LBE test facility of scaled mockup facility of URANUS. Processing of this project is based on IWBS for SMR and more specific WBS elements defined.




Figure 1.5 Relationship of PBS and CBS [8].

Chapter 2. Literature Review

2.1. Generic Product-oriented WBS (GPWBS)

GPWBS is developed for generic application of WBS to various shipyards. This GPWBS is consisted with three-axes which are respectively product structure, stage and work type. Combination of element of each axis makes work package of shipbuilding project.

Product structure of GPWBS is a eight level hierarchical framework that arranged to identify interim products and their related components [10].

Stages are divided into two main categories which are non-construction and construction that include whole cycle of shipbuilding stages [10].

Work type identifies the work by components relating works and general requiring efforts for shipbuilding process [10].




Figure 2.1 GPWBS system [10].




Figure 2.2 Interim products with multiple stage and work types [10].

2.2. Generic–Yacht WBS (Generic–YWBS)

The Generic–YWBS is developed for assisting sailing yachts construction and arranging contents about product and process–oriented information of sailing yachts [11]. The Generic–YWBS is determined by WBS development processes and various rules for sailing yachts such as preexisting sailing yachts’ equipment information, ISAF (International Sailing Federation) equipment rule and IRC rating rule, and common project elements which is considering sailing yacht life cycle [11]. As a result, five WBS main categories that are shown in Figure 2.3 are selected. Detailed WBS elements are determined by cross point of maximum three WBS main categories. In addition, detailed code system (Table 2.1) for Generic–YWBS is proposed to manage contents of this system [11].

Table 2.1 Item code system of Generic–YWBS [11].

Code	Digit	Description	
Group number	1	Represent the group number of target item	
Ship type	1	Represent the type of target ship	
		C	Common vessel
		S	Sailing yacht
		P	Power yacht
Level 1 Item	3	<ul style="list-style-type: none"> • Three–letter code • Represent the category(Lv.1) of target item 	
Level 2 Item	3	<ul style="list-style-type: none"> • Three–letter code • Represent the category(Lv.2) of target item 	
Level 3 Item	3	<ul style="list-style-type: none"> • Three–letter code • Represent the category(Lv.3) of target item 	
Serial number	6	<ul style="list-style-type: none"> • Six–digit number code 	




Figure 2.3 WBS elements of Generic-YWBS [11].

2.3. NASA WBS

The WBS is the key part of NASA project management and this is developed as part of the activities to characterize the complex project and scope of the project in early phase of project [12]. NASA WBS is divided into 11 main components and these main components divided into 7 levels. Level 1 is name of the project and level 2 and below elements, which is correspond to the product deliverables plus other related common elements for completing the project, are determined by project manager [12]. The standard WBS template is defined up to level 2 as shown in Figure 2.4 and meaning of each WBS element is described in WBS dictionary. Example of WBS dictionary is shown in Figure 2.5.




Figure 2.4 NASA standard WBS template [6].

<u>WBS Dictionary</u>	
<u>WBS Element Title:</u> Develop Prototype Code	<u>WBS Element No.:</u> 123456.08.05.09.01.03
<u>Parent WBS No.:</u> 123456.08.05.09.01 <u>Parent WBS Title:</u> Develop Prototype	<u>WBS Level:</u> 6 <u>Scope Def. Ref.:</u> 02.01.01
<u>Project:</u> Project XYZ Software Development	<u>Originator:</u> Samuel L. Kates
<p><u>WBS Element Description:</u></p> <p>The scope of this element includes the development of all necessary software code required to satisfy the functional requirements established for prototype software. This effort will include the identification of all prototype use-case functions, code development for all identified use-case functions, informal use-case testing, integration of all use-case code, and software preparation for full prototype user testing.</p> <p><u>Technical Specification Document:</u></p> <p>SPEC-SW-AA000765-1 SPEC-SW-AB000767-2</p> <p><u>Procurement Packages:</u> None</p> <p><u>Related Work Excluded:</u></p> <ol style="list-style-type: none"> 1) Associated supervision 2) Prototype requirements validation 3) PP&C planning and control effort <p><u>Requirements Doc. No.:</u></p> <p>NASA SRD-BR549-01</p> <p><u>WBS Index:</u> See pages 16-18</p>	
<u>Revision No.:</u> 01c <u>Revision Date:</u> 11/30/2009	<u>Page 15 of 31</u> <u>WBS Element No.:</u> 123456.08.05.09.01.03

Figure 2.5 NASA WBS Dictionary [6].

For organizing and controlling the WBS, NASA defined WBS numbering system. This numbering discipline is named the NASA Structure Management (NSM) system. For each project processing, the WBS defined by the project must use this NSM system and also must correlate exactly through level seven [6].




Figure 2.6 Partial WBS with numbering system [6].

2.4. Nuclear Power Plant WBS

2.4.1. Previous Nuclear Power Plant WBS

IAEA describes importance of WBS in project management of NPP construction. The WBS and the work orders resulted from it, is applied as a tool of project management. The concept of responsibility assignment matrix (RAM) that is shown in Figure 2.7 clarifies the association between WBS elements and contractor organization working for project [13]. There are two approaches suggested for WBS; product-oriented (fuel, primary / auxiliary systems, etc.) and discipline-oriented (core analysis, safety analysis, etc.) [13].




Figure 2.7 Responsibility assignment matrix [13].

D.O.E. (US) provides suggested direction and various practices on the development of product-oriented WBS applied to all project of D.O.E. [14]. WBS system of D.O.E. is consisted with three fundamental WBS levels that define the project scope by level of responsibility and detail: the PWBS (Project WBS), the CWBS (Contract WBS), and the SWBS (Subcontract WBS) [14]. These three WBS systems observe guidelines which are the same product-oriented approach at varying levels of detail [14].

The PWBS includes an entire effort which meets overall project objectives and CWBS is the approved WBS structure for the contract scope [14]. The SWBS is sub-element of CWBS for more specific contract and responsibility. The relationship of these three WBS system is shown in Figure 2.8. In addition, D.O.E. gives some WBS templates for system breakdown and common elements are related with energy power plant part.




Figure 2.8 Relationship of PWBS/CWBS/SWBS.

In case of R.O.K., WBS for NPP is under development as part of NPP construction management system. Based on the project information in the progress and performance measurement system (PPMS) of UAE's Barakha Nuclear Power Plant (BNPP) projects, an attempt was made to make a new WBS. This new WBS provides 5 hierarchical levels of the total project scope of NPP construction and it is opposing to project numbering system (PNS) in Korean NPP projects that is considered as the WBS [15].




Figure 2.9 Main WBS elements of developing [15].

2.4.2. Next Generation Nuclear Power Plant WBS

Preliminary study about WBS for SMR was conducted based on large NPP project arrangement. This study distinguishes similar points and different points of large NPP and SMR. Significant differences are related with innovate technology and different usage of SMR [16]. This study just show conceptual WBS for SMR as Table 2.2.

As a part of next generation nuclear plant (NGNP) project that is focusing on high temperature gas-cooled reactor (HTGR), more specific project WBS is developed up to four level [17]. This project WBS is shown in Figure 2.10.

Table 2.2 High-level conceptual WBS for a SMR [16].

Site		Reactor – Megawatt-Class SMR		
1-Site selection	2-Site preparation	3-Ante-reactor module	4-Reactor	5-Post-reactor module
1 Business case analysis	1 Excavation	1 Construct module assembly building	1 Nuclear island	1 Rad waste building
2 Environmental impact statement	2 Utilities and backup power generators	2 Reactor system and C/V procurement and module fabrication	2 Internal concrete/steel modules	2 Functional tests
3 Data collection	3 construction	3 Auxiliary building, spent fuel pool	3 Set primary equipment	3 Fuel load
4 Design and engineering	4 Construction support	4 Site security	4 Control room/building	4 Startup period
5 Financing and contracts	5 Heavy lift equipment moved on site		5 I&C, HMI	5 ITAAC
6 Early site permit	6 Switching station		6 Turbine island	6 Simulator and training
7 License application	7 Transmission lines		7 Set turbine generator	7 Emergency management and response
	8 Laydown buildings		8 Diesel generator system	8 Maintenance building
	9 Firewater protection system		9 Cooling tower	
	10 Fuel rail			

Power generation/Decommissioning	
6-Power production	7-Decommissioning
1 Commercial operation	1 Decommissioning planning
2 Refueling	2 Used fuel removal/management
3 Maintenance / spare parts	




Figure 2.10 NGNP WBS [17].

Chapter 3. Rationale and Approach

3.1. Rationale

Previous WBS for gigawatt class NPP is defined by discipline paradigm which leads to complicated WBS. Complicated WBS system causes management problem. For example, one project management team cannot manage overall project process by using previous WBS. For that reason, it is difficult for gigawatt class NPP project to solve clash problems of interface boundary. Considering WBS for gigawatt class NPP to be applied directly to SMR, SMR can suffer same problems with gigawatt class NPP during project process. For that reason, needs of new WBS for SMR are arisen for efficient project management. Demanding characteristics of WBS for SMR are 1) human cognition friendliness, which means that project manager can manage through overall life cycle of SMR project efficiently, 2) functional module paradigm which reflects modular design to reduce interface problems.


To satisfy these demands, WBS which applies new paradigm is necessary based on previous WBS for gigawatt class NPP. For example, Generic-YWBS that is described in previous chapter is developed for needs of proper WBS for small sailing yacht building. Generic-YWBS is based on GPWBS that is for large ship building, however, characteristics of Generic-YWBS is very different from GPWBS.

Previous researches about WBS of SMRs just have been focused on sorting the common elements for project management. Actually, SMR has different features when compared with gigawatt class NPP as followings;

- 1) **Superior quality control:** One-site factory fabrication under controlled environment

- 2) **Unique modular design:** Module concept design based on functional sorting (not by discipline)
- 3) **Passive safety design:** Adapt passive safety measure in normal operation and accident situation for sustainability
- 4) **Economic construction:** Financial cost is reduced because of small number of SMR components to fabricate and shorten construction time compared to large NPP
- 5) **Reduced site work:** Except building construction, SMR modules are transported after fabrication, then they are assembled in SMR site

Simple comparison of large NPP and SMR is shown in Figure 3.1.



Characteristics of SMR design

- Use of only few simple drives for control and safety rods
- Elimination of A-class control room
- Reduction of required emergency power by natural circulation cooling
- Simplified design
 - Modular design
 - No pump, pressurizer
 - No pipe, etc.

Figure 3.1 Comparison of large NPP and SMR [18].

SMR projects need new approaches, because they have many challenging issues compared to gigawatt class NPP. Especially, WBS of SMR needs to aid in identifying new module concept design, due to SMR adapts passive safety measures and modular design. Specific differences of SMR are shown in Figure 3.2 based on final safety evaluation report (FSER) [19] of gigawatt class NPP. Previous NPP is divided into sub-system by discipline. In contrast, SMR is divided into modules by integrated function. For this reason, demanding of well-defined WBS is bigger than ever to organize SMR project.




Figure 3.2 Modular feature of SMR.

3.2. Goals

The main goal of this thesis is defining the IWBS for SMR project and verifying the effectiveness of this proposed IWBS. To achieve the goal, URANUS and scaled mockup facility are utilized in this corroborative step. The necessary tasks are defined as follows.

The common elements of IWBS for SMR are defined. In order for proper adaptation, existing WBS elements are considered and some of that are modified for SMR project.

The proposal for method of integrating common elements and partial component to define work packages is one of main goal of this thesis. Through this processing, the frame of well-defined IWBS is established and IWBS coding system is also proposed. Features of IWBS are friendliness for human cognition, supply chain and life-cycle QA management.

Verifying the utility of IWBS is key objective. To proceed this work, LBE cooled pool-type reactor called URANUS is used. First step of this work is dividing URANUS project to detail parts. Well-defined hierarchy structure of real components of URANUS and common elements of project are presented. The scope of this work is up to the level that could be standardized. Whole application of IWBS is shown in mockup facility construction project.

3.3. Approach

The thesis study approach is shown in Figure 3.3. To define IWBS for SMR and prove its utility, first of all, existing WBS is analyzed and problems that can be occurred when these WBS is applied to IWBS is distinguished. Based on this work, appropriate IWBS and its coding system are confirmed.

After that, proving process of IWBS is conducted with project for mockup facility of URANUS. Up to work package level, whole IWBS is defined. In addition, adequacy of definition of IWBS elements and applicability of IWBS will be checked.




Figure 3.3 Diagram for IWBS defining study.

Chapter 4. Integrated Work Breakdown Structure for Small Modular Reactor

4.1. Design feature of URANUS

A pool-type SMR called URANUS is designed as generating 100MW thermal power. URANUS is suited to regions where wide energy grid system cannot be constructed in. Transportable characteristic gives versatile application of URANUS, such as electricity generation for region, desalination and commercial ship/warship propulsion power source. Long lasting operation period of 20 years per one fueling strengthens non-proliferation feature of URANUS.

In addition, URANUS adapts natural circulation as primary system cooling mode by removing primary cooling pump. This design is based on excellent natural circulation ability of LBE coolant. Due to this fully passive cooling ability of primary system, safety feature of URANUS is strengthened than forced circulation system and insures accident resistance ability in normal operation and accident condition. Furthermore, this simple heat transport system reduces production cost and relaxes safety concerns. Key design parameters of URANUS are shown in Table 4.1.

Table 4.1 Key design parameters of URANUS [5].

Design parameters	Values or characteristics
Thermal power	100 MWt
Average core power density	19.42 (MW/m ³)
Refueling interval	20 years
Plant design lifetime	60 years
Primary coolant	LBE
Primary heat transport system	Pool type
Core configuration	Open hexagonal array
Primary normal cooling mode	Fully natural circulation
Normal decay heat removal	Primary: natural circulation Secondary: forced circulation
Abnormal decay heat removal	Reactor vessel auxiliary cooling by air
Fuel	UO ₂
Cladding	HT-9 or T-91 overlaid with Al containing ferritic steels
Steam generators	8 modules of straight shell-tube type
Secondary water/steam cycle	Rankine cycle with superheated steam
Feed water temperature	252.0 (°C)
Steam outlet temperature	356.0 (°C)
Steam flow rate	188.1 (kg/s)
Seismic design	3D based isolators
Inner diameter of shell	3,741 (mm)
Wall thickness of shell	50 (mm)
Total height of inside	9,860 (mm)
Total weight with LBE and internal structure	758 (ton)

4.2. Development of IWBS

4.2.1. Development approach of IWBS

Previous NPP projects are huge and complicated projects. For that reason, many contractors are associated with one project and project management is also complicated process to project director. However, in many points, scale of SMR project is smaller than that of large NPP project and SMR pursues simple design feature for safety, adaption of new technology/modular concept and various using purpose. In that point, WBS of large NPP project is not suitable to SMR project.

SMR project needs proper WBS to achieve project objectives. Goal of SMR project is constructing, managing and decommissioning SMR without minor and severe accident. This goal is similar to NASA space flight project that uses WBS since 1962. NASA WBS handles from project planning to spaceship disposal. Therefore, IWBS for SMR is developed based on NASA WBS considering characteristics of nuclear power plant. Scope of defining WBS elements is from project planning to decommission.

SMR adapts innovative system and new designed system needs to clarify relationship between components and remove missing components. For intuitive understanding and simplifying of WBS, IWBS uses component centric arrangement. Based on PBS, CBS elements are integrated into matched PBS elements. IWBS coding system is also related with this concept.

Complicated 3D model like SMR can make missing parts and it is hard to manage construction schedule. This problem can be overcome using WBS method. According to modular design feature, SMR parts are divided into main components. As shown in Figure 4.1, modularized concept construction allows parallel work process possible [20] and 3D design programs are used in this process. Combination of 3D model and WBS elements is efficient tool for designing and project management.

In building engineering, this approach attempted for organizing 3D building information model [21]. As a result of this attempt, WBS performed key role in clash detection of 3D model (Figure 4.2). IWBS uses this approach for WBS elements and reactor design management.




Figure 4.1 Gains in modularized construction plan [20].




Figure 4.2 Average number of clashes based on different Clash detection forms [21].

4.2.2. IWBS concept

Defining CBS and PBS is previous step to define proper IWBS. Each CBS/PBS elements are defined for generic applicability. IWBS tree is divided into maximum five levels as shown in Figure 4.3. Defining IWBS elements to manageable level is key point.




Figure 4.3 IWBS scope.

IWBS for SMR is defining IWBS elements from project planning to decommission. In that point, NPP life cycle [22] and generic implement stage of project [13] are considered to select proper CBS. Based on this, SMR project process flow (Figure 4.4) is selected.




Figure 4.4 SMR project process flow.

Level two categories of CBS are selected from SMR project process flow. There are seven categories (Figure 4.5); project planning, project management, system engineering, procurement, construction, operation & maintenance and decommission. Detailed definition of lower level categories is described in next chapter.




Figure 4.5 Level two categories of CBS.

In IWBS concept, PBS has flexibility. According to various developing system of SMR, PBS level categories and elements could change. In this thesis, PBS is defined following URANUS. URANUS is developing concept SMR and many specific components are not defined yet. For that reason, seven module categories are defined following developing status; reactor module, turbine generator module, auxiliary module, containment module, electrical power module, instrumentation & control module and building module.




Figure 4.6 Level two categories of PBS.

IWBS have integrated structure to arrange IWBS elements. CBS elements that are related with PBS produce new IWBS elements. These are expanded to demanding level for project process.

For example, primary system thermo-dynamics analysis and fuel rod heat transfer analysis can be expressed like Figure 4.7. Through these arrangements, work to do for system and components can be recognized easily.




Figure 4.7 Concept of IWBS hierarchy structure.

Relationship of IWBS and supply chain is shown in Figure 4.8. IWBS describes work package for SMR project. To actualize IWBS elements, designated work packages are connected to supplier and contractor by contract IWBS (CIWBS). IWBS gives frame for contract activity.

Below elements of CIWBS are achieved by suppliers and contractors and this CIWBS also has hierarchical structure determined by suppliers and contractors for accomplishment of IWBS elements.




Figure 4.8 Concept of IWBS and contract IWBS relationship.

Using 3D model for IWBS is preliminary considered. CATIA® is used in this thesis. Coupling of IWBS concept and 3D model is inserted into extra property to 3D model parts of SMR. During SMR parts design, defining IWBS elements of system and parts in the same time makes IWBS-3D model coupling clear. This approach is shown in Figure 4.9.




Figure 4.9 Concept of IWBS and 3D model coupling.

4.2.3. Detailed definition of IWBS

IWBS for SMR consists of CBS and PBS. IWBS elements are defined, based on life cycle of NPP and features of NPP project. In this thesis, four stages are defined based on life cycle of SMR project as shown in Figure 4.10.




Figure 4.10 Four stages of SMR project.

Main objectives of each stage are as follow;

Stage A: Project planning

- Judge project feasibility
- Define project scope and objectives

Stage B: Project organization

- Define system and estimating resource
- Conduct system design & analysis

Stage C: Project execution

- NPP construction
- Start operation & maintenance

Stage D: Project closing

- Decommission NPP
- Terminate NPP license

Following project management guidance [12, 13] and previous NPP WBS and CBS that define activities about SMR, project is divided into seven categories as shown in Figure 4.11; project planning, system engineering, project management, operation & maintenance, procurement, construction and decommission.

Each main category has subordinate CBS elements. Sub-elements that compose the third level of the IWBS for SMR need to identify all CBS elements associated with the upper level elements [12] and subordinate elements related with hardware, software and project activities. In this thesis, CBS will be defined up to level 3 and more specific sub-level elements are needed to be developed following each feature of project.




Figure 4.11 CBS of SMR.

Main objectives of project planning are preparation of SMR construction and conducting feasibility study. Based on project management book [13] of international atomic energy agency (IAEA), level 2 elements are defined. Level 2 is consisted with SMR planning study, site survey, feasibility study and legal & organizational framework.

SMR planning study evaluates requirements of new SMR considering national energy supply plan and electric power system plan, etc. Another element is capability of country. To construct SMR, enough infrastructures of nation, financing condition and technology status are needed to be considered.

Site survey is important part of project planning. Via environmental assessment, characteristics of site, suitability of additional construction and cooling capacity, etc. are considered and site candidates are selected. Another item is public acceptance. Amicable perspective of residents is one of key factor. After determination of SMR construction, feasibility study is needed to be conducted. This study sets up a specific action plan for SMR project. Preliminary analysis, cost estimation, research & development and vendor selection are big four parts of feasibility study.

Based on previous study about SMR project, preliminary analysis is conducted including SMR size, site consideration, project development and human resource. Cost estimation considers whole cost related with from SMR construction to decommission. Research & development is activity related with new technology development. Vendor selection is ready for procurement of SMR. Bid invitation specifications and potential vendor identification are included in vendor selection.

Legal & organization framework provides an institutional strategy for SMR. New legal & organization framework for SMR is needed as preceding conditions. Simple structure of project planning is shown in Figure 4.12.




Figure 4.12 CBS of project planning for SMR.

Project management is main part of SMR project. During overall processing of SMR project, proper project management activities are demanded. Key parts of project management are planning, organizing, coordinating and quality assurance. Planning about process, resource, cost, information and licensing is important. This planning gives direction and scope of project management. In the organizing process, subordinating activities of planning are actualized. Coordinating prevents interference of each part. Quality assurance (QA) is important activity to achieve objective of SMR project. Through QA, quality of overall activities related with SMR project life-cycle can be managed.

Level 3 elements of each level 2 elements are as follow. Process element controls administration, contract, construction, etc. Resource element has subordinating items such as human resource, material and infrastructure. Cost element is related with financing activity for SMR project. Information element manages document, drawing and 3D modeling produced during SMR project. Licensing element includes planning licensing strategy and methodology. Licensing SMR is challenging section of SMR project [23]. Simple structure of project management is shown in Figure 4.13.




Figure 4.13 CBS of project management for SMR.

System engineering is a defining approach for the design, integration of sub-systems, configuration management, operations, and decommission of a system [8]. SMR system is composed of elements to meet requirement of SMR project. Main activities of system engineering are system defining and system realization. Level 2 elements of system engineering are hardware engineering, software engineering and system development.

Hardware engineering is related with overall activities about obtaining SMR hardware components. Level 3 elements of hardware engineering are as follows. System design is for defining configuration and specification considering requirements of SMR and technical problems. System analysis is for analyzing characteristics of design and distinguishing potential problems. System documentation is for proposing management tool of information which is produced in hardware engineering process such as drawings, reports, etc. Configuration management is for managing form and information of system, structure and components. Software engineering has same level 3 elements.

System development is for analyzing and coordinating activities to obtain system and level 3 elements of system development including system defining, system design analysis, system safety analysis and interface management. System defining is for defining system configuration to achieve goal of SMR project. System design analysis is for evaluating integrated system and modifying design to satisfy system requirements. System safety analysis is for evaluating safety of integrated system for SMR licensing. Interface management is insuring proper interface infrastructure between hardware and software. Simple structure of system engineering is shown in Figure 4.14.




Figure 4.14 CBS of system engineering for SMR.

Procurement is related with supply chain of nuclear power plant industry. Through procurement, construction of SMR is conducted. Considering conventional NPP supply chain and new suppliers, supply chain for SMR project can be determined correctly.




Figure 4.15 CBS of procurement for SMR.

Construction is important and complicated work. In SMR project, modular manufacturing in construction factory is expected. This way will reduce on site work and product price. Specific works related with construction which are reference IAEA construction management guide [13] are divided as Figure 4.16.




Figure 4.16 CBS of construction for SMR.

Operation & maintenance is for including overall activities about SMR operation & maintenance and training people for SMR operation. Level 2 elements are start-up, simulation facility & training, operation & safety, maintenance and inspection.

Start-up is for checking the operation readiness condition and consisted of system test, power ascension test and start-up preparation. System test is for confirming integrity of SMR system and distinguishing flaw after construction. Power ascension test is for checking the safety and integrity of SMR after nuclear fuel loading for commercial operation. Start-up preparation is level of efforts such as administration and quality assurance activities for start-up.

Simulation facility & training is related with training activity for SMR operator. Simulation facility operation is activity for maintenance and scheduling the facility operation plan. Human resource training is activity for SMR operator education / practical training and human resource management.

Operation & safety is for managing reactor system and material without severe accident. Managing reactor system is related with activities about operating SMR and checking safety. Managing material is related with activities about checking material code & standard and material condition.

Maintenance is consisted with managing repair part and planning about maintenance. Managing repair part is for managing extra parts for repairing and planning logistic support of repair parts. Maintenance planning is related with activities about planned maintenance system and temporary repair.

Inspection is an important activity for SMR operation. In-service inspection is for checking the safety of SMR during normal operation. Periodic external inspection is planed inspection activities for safety.




Figure 4.17 CBS of operation & maintenance for SMR.

Decommissioning of SMR is one of important parts of SMR operation. Based on regulatory guide documents [24, 25] of U.S nuclear regulatory commission (NRC), specific CBS elements are defined. Level 2 elements are divided into three elements by time phase of decommission activities.

Decommissioning planning includes overall initial activity such as permanent shutdown and post shutdown decommissioning activity. Certificate of permanent shutdown and fuel removal, considering decommissioning method of SMR and preparing decommissioning are conducted in these elements.

Decommissioning activity is main phase of decommissioning. Overall activities related with decontamination and dismantlement of SMR are included.

License termination planning focuses on evaluating residual radioactive material. Site characterization/dismantlement, radiation survey and environmental evaluation are included in this element.

Waste disposal is making framework for radioactive waste and managing activity about radioactive waste.




Figure 4.18 CBS of decommission for SMR.

URANUS is LBE cooled pool-type SMR utilizing natural circulation. Specific system design of URANUS is not determined yet. In this thesis, draft PBS of URANUS is described shown as Table 4.2. Based on FSER [19] of gigawatt class NPP, features of URANUS are reflected.

Main modules of URANUS can be divided into seven: reactor module, turbine generator module, auxiliary module, I&C module, containment module, electrical power module and building module.

Reactor module controls fission reaction and transfer core heat to coolant system. This is consisted of reactor system, reactor coolant system. URANUS uses natural circulation for heat removal and operation pressure is atmospheric pressure.

Turbine generator module is related with generating electric power. This is consisted of turbine system, main steam supply system, condensate system and auxiliary system.

Auxiliary module supports overall NPP operation and coolant control system. LBE coolant has different feature compared with water coolant, so URANUS needs substantially different auxiliary system related with coolant control. Chemical & volume control system (CVCS) including polonium removal & decay, LBE heating & supply system, fuel handling & refueling system, spent fuel storage system and heating, ventilation and air conditioning (HVAC) system will be needed in auxiliary module.

Containment module insures safety of NPP. This module is including passive safety cooling system, steam depressurization system and seismic isolation system.

Instrumentation & control (I&C) module is monitoring NPP operation and controlling instruments of NPP. I&C is consist of plant control and monitoring system, protection system.

Electrical power module is supplying electricity to SMR in normal operation and accident situation. This system including main power system and emergency power supply system.

Building module is used for supporting and protecting reactor structures. Reactor building, auxiliary building and turbine building

are needed.

Table 4.2 General description of draft PBS of URANUS.

PBS		Description
Reactor module	Reactor system	Reactor core
	Reactor coolant system	Reactor internals and S/G
Turbine generator module	Turbine system	Converting the thermal energy of reactor
	Main steam supply system	Supplying steam to T/G system
	Condensate system	Controlling water condition and flow
	Auxiliary system	System for ensuring safety and water feeding
Auxiliary module	Chemical & volume control system	Controlling LBE purity, volume, etc. of the reactor
	HVAC system	Air conditioning of SMR site and controlling ventilation of radionuclide
	LBE heating & supply system	Conditioning the LBE coolant temperature for operation
	Fuel handling & refueling system	Installing and refueling fuel assemblies
	Spent fuel storage system	Management onsite spent nuclear fuel condition
I&C module	Plant control and monitoring system	Controlling SMR operation and monitoring instruments

	Protection system	Ensuring safety of SMR and mitigating emergency condition
PBS		Description
Containment module	Passive safety cooling system	Decay heat removal system for normal operation and accident
	Steam depressurization system	Relaxation system for S/G leak accident
	Seismic isolation system	System for eliminating or significantly reducing seismic damage
Electrical power module	Main power System	Supplying electrical power (A/C, D/C) for SMR operation
	emergency power supply system	Supplying emergency power when accident condition
Building module	Reactor building	Including containment and shielding building
	Auxiliary building	Including control room and fuel storage system, etc.
	Turbine building	Including T/G system and related with T/G




Figure 4.19 Draft PBS of URANUS.

4.3. IWBS Coding System

To manage IWBS elements, IWBS coding system is needed and this system must include all information as hierarchy structure. General coding systems are divided into three categories as listed in Table 4.3. Each coding system can use number, alphabet for coding information fields.

Table 4.3 General description of coding systems [10].

Coding system	Description
Monocode	<ul style="list-style-type: none">• Hierarchical code and tree structure• The digits at one level determine the subsequent digits of next level
Polycode (or chain code)	<ul style="list-style-type: none">• Non-hierarchical code• Each digits is matched in the fields of information
Hybrid code (or mixed code)	<ul style="list-style-type: none">• Combination of the mono/poly coding structures• To arrange mixed associative and non-associative information

To include all information and relationship of IWBS elements, hybrid coding system is adapted and this system is divided into three main aspects as project phase which is following project life-cycle, partial component information and common elements related with SMR project and partial component. Every IWBS element needs to match coding system. Level of coding system is maximum seven levels and distinguishes each level by dash. The specific explanation of coding system for IWBS for SMR is as follows.

IWBS coding system has seven level and component centric structure. Three figure alphabet code of project phase and five level of hierarchy structure of SMR system which is combination of each

maximum three figure number/alphabet is defined. Last of three figure alphabet code is common elements of project/SMR system. Detailed coding system is listed in Table 4.4 and example is shown in Table 4.5.

Plant code is indicates SMR type and unit number and first level of SMR product structure. Stage code is divided into four stage from project planning to project closing and each stage has own objectives and product. Island code is second level of SMR system and system code is sub-level of island code. Structure code indicates sub-level product of system and number figures are used for distinguishing when having many same components. In addition, only alphabet figures are used to express generally applicable components. Component code expresses devices that are used in component and this code applies same coding method with structure code. Information code includes information of common elements related with SMR project and SMR system and this code can be related with from plant code to component code to show information of IWBS elements. From code level 3 to level 6, “GEN” code can be inserted when information code (level 7) expresses information of upper level directly.

Table 4.4 Coding system of IWBS.

Code	Description		Digit
Level 1	Plant code	SMR type and unit number	AAA(NN)
Level 2	Stage code	Following project life-cycle	AAA
Level 3	Island code	Island indicator of SMR	AAA
Level 4	System code	Indicator of sub-level product of island	AAA
Level 5	Structure code	Indicator of sub-level product of system	AA(NNN)
Level 6	Component code	Indicator of sub-level product of structure	AA(NNN)
Level 7	Information code	Common elements related	AAA(NN)

		with project and SMR	
--	--	----------------------	--

Table 4.5 Example of IWBS coding result.

SMR01 – PRE – PRI – REC – FA001 – CO001 – TAN			
Level 1	Plant code	SMR01	SMR 01 unit
Level 2	Stage code	PRE	Project planning stage
Level 3	Island code	PRI	Primary system
Level 4	System code	REC	Reactor vessel
Level 5	Structure code	FA001	No.1 fuel assembly
Level 6	Component code	CO001	No.1 fuel of No.1 F/A
Level 7	Information code	TAN	Thermal – hydraulic analysis
SMR01 – PRX – PRI – GEN – GEN – GEN – ONM			
Level 1	Plant code	SMR01	SMR 01 unit
Level 2	Stage code	PRE	Project execution
Level 3	Island code	PRI	Primary system
Level 4	System code	GEN	–
Level 5	Structure code	GEN	–
Level 6	Component code	GEN	–
Level 7	Information code	ONM	Operation & Maintenance activity

To define correct IWBS element contents, IWBS dictionary is used. This dictionary includes clear statement about IWBS elements and additional information for management activities such as related IWBS elements and work to achieve objectives. In this thesis, format of IWBS dictionary refers to NASA WBS dictionary [6] and Generic – YWBS sample specification document [11]. Example of IWBS dictionary is shown in Table 4.6.

Table 4.6 Example of IWBS dictionary.

IWBS Dictionary							
IWBS code	Level 1	Level 2	Level 3	Level 4	Level 5	Level 6	Level 7
		SMR01	PRX	PRI	REC	FA001	CO001
IWBS Code title	Fuel rod thermal-hydraulic analysis						
Effective date (origin)							
IWBS deliverables	Thermal-hydraulic analysis result report						
Originator	S.R. Park						
Related Document	Design requirement report						
Related work	Analysis	Primary system thermal-hydraulic analysis					
	Procurement						
	Install						
Revision history	Revision date	Description					
Note							

Chapter 5. Application of IWBS for mockup facility

5.1. Mockup Facility of URANUS Design

A pool-type mockup facility of URANUS named as PILLAR (Pool-type Integral test facility for Lead Alloy cooled small modular Reactor) has been designed to verify natural circulation capability of URANUS and to conduct design basis accident (DBA) experiment. In addition, computational fluid dynamics (CFD) code and experiment results of this facility will be compared. To satisfy these mission of PILLAR, an area-averaged scaling law [26] is adapted to design this scaled mockup facility and design constraints are decided as listed in Table 5.1.

Table 5.1 Design constraints of PILLAR.

Constraints	Values / Requirements
Thermal height ratio	1:1
Flow area ratio	<ul style="list-style-type: none">• Satisfying thermodynamic similarity• A limit on LBE stock (< 1/100)
LBE stock	4 ton
Core outlet velocity	> 10 cm/s
Pressure proof	10 bar

Key parameters such as mass flow rate, area scaling ratio, temperature difference, etc. were decided preliminary as 1:200 scaling ratio of thermal power and flow area. Scaling results of design parameters are shown in Table 5.2.

Based on scaling results, design of specific parts and validation of overall design results are proceeded. MARS-LBE code will be applied for validation of mockup design [27]. Accuracy of this code has been validated by a benchmarking program under OECD/NEA [28]. Additory mutual verification of mockup design and MARS-LBE code will be conducted to determine final design.

Table 5.2 Design parameters of PILLAR.

Item	Unit	Proto; p	Mockup; m	Scaling ratio; m/p
Thermal power	kW	100000	411	37/9000
LBE stock	ton	470	2.32	1/200
Thermal height	m	5.21	5.21	1
Inlet/outlet temperature Difference	K	153	133.8	0.88
Core inlet temperature	K	304	304	–
Core outlet Temperature	K	457	439	–
Core rod number	–	9000	37	37/9000
Core rod diameter	m	0.0135	0.0135	1
Core outlet velocity	m/s	0.3123	0.2924	~0.94
Pressure loss	Pa	9743.5	8456.5	~0.88
LBE mass flow rate	kg/s	4546.0	22.63	0.00468

Size not to scale




Figure 5.1 Schematic of mockup facility PILLAR.

5.2. Application of IWBS

For PILLAR project, IWBS for SMR project is adjusted to achieve objectives of project. To apply IWBS for SMR project, PILLAR project process flow is determined then IWBS for PILLAR project actualization process work is conducted to define IWBS elements. IWBS code and documents are also defined. These process is described in this chapter.

Based on SMR project process flow, PILLAR project process flow is determined as shown in Figure 5.2. General process of PILLAR project is same as SMR project, however, licensing is merged into design/analysis step and operation & maintenance is changed as test/test results analysis.




Figure 5.2 PILLAR project process flow.

Actualization process of IWBS for PILLAR project is related with design process. By project planning, preliminary IWBS is determined. Detailed components and specific PILLAR design are determined through interaction between designer and supplier. Concretization of design and actualization of IWBS are conducted in parallel as shown in Figure 5.3.




Figure 5.3 Actualization process of IWBS for PILLAR project.




Figure 5.4 Four stages of PILLAR project.

Based on CBS of IWBS for SMR project, CBS elements are determined. Level 1 elements are same as following; project planning, project management, procurement, system engineering, construction, operation & maintenance, decommission.

Almost level 2 elements are same as SMR project, however, some elements have difference with SMR project. In project planning, standard criteria is determined by considering constraints and requirements for achieving project goal. Procurement is divided into PILLAR assembly, electric power system and I&C according to contract with suppliers. Operation & maintenance is including test result analysis. Specific CBS elements of PILLAR project are shown in Figure 5.5.

PBS of PILLAR project selected based on PBS of IWBS for SMR project. PILLAR is more simple facility than SMR. In this point, PBS elements are categorized into five categories; primary module, secondary module, I&C module, electrical power module, supporting structure module. Components of primary module of PILLAR is actualized through judging assemble feasibility and manufacturing feasibility. This process is closely connected with supply chain. Other PBS elements are also determined by this process. Detailed PBS elements are shown in Figure 5.6.

IWBS for PILLAR project is defined by CBS and PBS elements. This IWBS elements are including general information, technical information, documents, etc. Overall defined IWBS element of PILLAR project are listed in Appendix. During defining IWBS, using assembly concept to reduce unnecessary IWBS elements. For example, thermocouples of core are too many repeated parts. For that reason, using assembly concept, thermocouples are bound into one assembly. General information is entered into assembly level and specific information is entered into sub-level. Identifying works and documents to accomplish IWBS elements.




Figure 5.5 CBS elements of IWBS for PILLAR.




Figure 5.6 PBS elements of IWBS for PILLAR.

IWBS for PILLAR project is determined. Through IWBS elements, project manager and stakeholders such as supplier could have unity conversation passage and IWBS elements are revised for accomplishing objectives of project. Schematic of this interaction is shown in Figure 5.7.




Figure 5.7 Interaction relation of project manager and supplier.

Benefits of IWBS for PILLAR project are as following; identifying works/products and suggesting PILLAR project guideline, identifying components and instrumentation of PILLAR and estimating evolving resource easily. For project management, PILLAR project process flow can be determined through IWBS elements as shown in Figure 5.8. In addition, CATIA® 3D model of PILLAR and IWBS can be connected for better management of PILLAR.




Figure 5.8 Process flow chart of PILLAR project.

Chapter 6. Conclusion

Generation-IV reactor systems are considered to have outstanding safety and efficiency features than present NPP. SMR receives attention due to its features of versatile application and safety features. For that reason, many conceptual SMRs are designed in worldwide. However, researches about WBS for SMR are just first stage of development. Therefore, needs of proper WBS are increasing to push ahead SMR project.

IWBS is based on product-oriented WBS. Features of IWBS are 1) human cognition friendliness 2) supply chain friendliness. Hierarchical structure based on functional module of reactor components is backbone and common elements are integrated to this structure. Definition of IWBS elements is proposed and proper IWBS coding system is also presented. IWBS coding system is based on defined parts of URANUS. This functional module based approach is unfamiliar in gigawatt class NPP project, however, SMR is smaller project than those huge projects and new developing parts and technologies are adapted. In this point, functional module based arrangement is good to check missing parts and reduce the difficulty of understanding whole project. In addition, lowest level of IWBS is connected to WBS of supply chain and IWBS act like interaction channel for achieving objectives. In this thesis, IWBS is defined up to generally applicable level about SMR and more specific parts are treated in mockup facility part.

The scaled mockup facility of URANUS called PILLAR is used to verify IWBS. This full height mockup facility uses LBE as working fluid. From design to operation of mockup facility, IWBS is applied. Based on 3D design of mockup facility, PILLAR is divided into five modules. To define the work packages, IWBS is used to each hierarchical component level. Actually, PILLAR is not reactor system and much smaller than reactor, so perfect application of developed IWBS is not possible. However, due to application of IWBS, mockup facility project is well organized and practicality of

IWBS is proven as project management tool.

IWBS for SMR project is one of preliminarily study for SMR development project. Through this study, standard IWBS is proposed and applied to mockup facility project. Further application of IWBS to other projects will improve this research result and contribute to strengthen the basis of SMR projects.

Chapter 7. Future work

IWBS for SMR project is developed under design of URANUS and its mockup facility. IWBS have some problems needed to be solved for general application.

1. Generality of IWBS
 - A. Agreement of expert group needed for IWBS application
 - B. More case study about IWBS demanded to check generality of IWBS

2. Management system
 - A. Suitable IWBS electronic management system
 - B. Suitable document management system

3. Enterprise Resource Planning (ERP)
 - A. Define ERP system for SMR project
 - B. Introduction of concept of earned value management system (EVMS)

Bibliography

1. GENERATION-IV INTERNATIONAL FORUM, Technology Roadmap Update for Generation IV Nuclear Energy Systems, OECD/NEA (2014).
2. G. I. TOSHINSKY and V. PETROCHENKO, "Modular Lead-bismuth Fast Reactors in Nuclear Power," *Sustainability*, **4**, 9, 2293-2316 (2012).
3. C. F. SMITH, W. G. HALSEY, et al., "SSTAR: The US lead-cooled fast reactor (LFR)," *Journal of Nuclear Materials*, **376**, 3, 255-259 (2008).
4. Z. LIU and J. FAN, "Technology readiness assessment of small modular reactor (SMR) designs," *Prog. Nucl. Energ.*, **70**, 20-28 (2014).
5. Y.-H. SHIN, S. CHOI, et al., "Advanced Passive Design of Small Modular Reactor Cooled by Heavy Liquid Metal Natural Circulation," *Prog. Nucl. Energ.*, **83**, (2015).
6. NASA/SP-2010-3404, NASA Work Breakdown Structure (WBS) Handbook, NASA (2010).
7. G. BACHY and A.-P. HAMERI, "What to be implemented at the early stage of a large-scale project," *International Journal of Project Management*, **15**, 4, 211-218 (1997).
8. NASA/SP-2007-6105. REV1, NASA Systems Engineering Handbook NASA (2007).
9. U. D. O. DEFENSE, WORK BREAKDOWN STRUCTURES FOR DEFENSE MATERIEL ITEMS, 2011.
10. P. C. KOENIG, P. L. MACDONALD, et al., The National Shipbuilding Research Program. 1997 Ship Production Symposium, Paper Number 16: Towards a Generic Product-Oriented Work Breakdown Structure for Shipbuilding, 1997.

11. L. DONG KUN, N. SEUNG HOON, et al., "Development of a Generic-YWBS for Engineering Integrated Management of Sailing Yacht," Journal of the Society of Naval Architects of Korea, **51**, 1, 16–25 (2014).
12. NASA/SP–2014–3705, NASA Space Flight Program and Project Management Handbook, NASA (2014).
13. IAEA, Project Management in Nuclear Power Plant Construction: Guidelines and Experience, 2012.
14. U. S. D. O. ENERGY, WORK BREAKDOWN STRUCTURE HANDBOOK, (2012).
15. CHO, H. YEONG, et al., "Development of Work Breakdown Structure for Nuclear Power Plant," 2014, 52–53, The Korea Institute of Building Construction
16. T. J. HARRISON, R. J. MOSES, et al., "Preliminary Development of a Work Breakdown Structure for Small Modular Reactors," (2014).
17. L. DEMICK and D. VANDEL, Next generation nuclear plant pre-conceptual design report, 2007.
18. S.-S. LEE, S.-H. KIM, et al., "The design features of the advanced power reactor 1400," Nucl Eng Technol, **41**, 995–1004 (2009).
19. U. S. N. R. COMMISSION, Final safety Evaluation Report Related to Certification of the AP1000 Standard Design, September 2011.
20. IAEA, Preparation of a Feasibility Study for New Nuclear Power Projects, Report No. NG-T-3.3 2014.
21. S. GIJEZEN, "Organizing 3D building information models with the help of work breakdown structures to improve the clash detection process," (2010).
22. IAEA, Safe and effective nuclear power plant life cycle management towards decommissioning, 2002.

23. M. RAMANA, L. B. HOPKINS, et al., "Licensing small modular reactors," *Energy*, **61**, 555–564 (2013).
24. U. S. N. R. COMMISSION, Decommissioning of Nuclear Power Reactors, October 2013.
25. U. S. N. R. COMMISSION, Standard Review Plan for Evaluating Nuclear Power Reactor License Termination Plans, April 2003.
26. M. ISHII, S. REVANKAR, et al., "The three-level scaling approach with application to the Purdue University Multi-Dimensional Integral Test Assembly (PUMA)," *Nuclear Engineering and Design*, **186**, 1, 177–211 (1998).
27. KOREA ATOMIC ENERGY RESEARCH INSTITUTE, MARS Code Manual Volume I – Code Structure, System Models and 28 Solution Methods, Daejeon, Republic of Korea (2006).
28. J. H. CHO, A. BATTA, et al., "Benchmarking of thermal hydraulic loop models for Lead-Alloy Cooled Advanced Nuclear Energy System (LACANES), phase-I: Isothermal steady state forced convection," *Journal of Nuclear Materials*, **415**, 3, 404–414 (2011).

PILLAR(Pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure											
FULL DESCRIPTION											
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description	SUB D01	SUB D02	related Doc	note
Product	Stage	Task	System	Structure	Component	Requirement		integrity sum	test	test result	system integrity test
MCC	PRX	PRI					PILLAR primary integrity test		test	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI					PILLAR primary cost sum	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRX	PRI					PILLAR primary material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRX	PRI					PILLAR primary material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRX	PRI					PILLAR primary decommissioning planning	decommissioning	planning	result document	establish dismantling
MCC	PRX	PRI					PILLAR primary decommissioning dismantling	decommissioning	dismantling	result document	establish dismantling planning
MCC	PRO	PRI	ST001				Storage tank	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Storage tank material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Storage tank general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	ST001				Tank	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Tank drawing	drawing	drawing	related drawing	part drawing
MCC	PRX	PRI	ST001				Tank assemble work	assemble	procurement	estimate sheet, statement of delivery	connecting part, date
MCC	PRX	PRI	ST001				Tank procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	ST001				Pipe	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Pipe drawing	drawing	drawing	related drawing	part drawing
MCC	PRX	PRI	ST001				Pipe assemble work	assemble	procurement	estimate sheet, statement of delivery	connecting part, date
MCC	PRX	PRI	ST001				Pipe procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	ST001				Insulation	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Insulation	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Insulation general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRX	PRI	ST001				Insulation assemble work	assemble	procurement	related drawing	connecting part, date
MCC	PRX	PRI	ST001				Insulation procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	ST001				MOV (Motor-Operated Valve)	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				MOV drawing	drawing	drawing	related drawing	part drawing
MCC	PRX	PRI	ST001				MOV assemble work	assemble	procurement	estimate sheet, statement of delivery	connecting part, date
MCC	PRX	PRI	ST001				MOV procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	ST001				MOV controller	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				MOV controller drawing	drawing	drawing	related drawing	part drawing
MCC	PRX	PRI	ST001				MOV controller assemble work	assemble	procurement	estimate sheet, statement of delivery	connecting part, date
MCC	PRX	PRI	ST001				MOV controller procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	ST001				Heating system	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Heating system general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	ST001				Storage tank heater	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Storage tank heater general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRX	PRI	ST001				Storage tank heater drawing	drawing	drawing	related drawing	connecting part, date
MCC	PRX	PRI	ST001				Storage tank heater assemble work	assemble	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRX	PRI	ST001				Storage tank heater procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	ST001				Heating system controller	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Heating system controller general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	ST001				Storage tank level sensor	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Storage tank level sensor general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	ST001				Storage tank level sensor drawing	drawing	drawing	related drawing	connecting part, date
MCC	PRX	PRI	ST001				Storage tank level sensor assemble work	assemble	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRX	PRI	ST001				Storage tank level sensor procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	ST001				Storage tank weighing sensor	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001				Storage tank weighing sensor general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRX	PRI	ST001				Storage tank weighing sensor drawing	drawing	drawing	related drawing	connecting part, date
MCC	PRX	PRI	ST001				Storage tank weighing sensor assemble work	assemble	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRX	PRI	ST001				Storage tank weighing sensor procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info

PILLAR(Pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure											
FULL DESCRIPTION											
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description	SUB Del 1	SUB Del 2	related Doc	note
Product	Stage	Subled	System	Structure	Component	Requirement					
MCC	PRO	PRO	ST001	VA001		MCO	Cover gas inlet valve	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001	VA001		GIN	Cover gas inlet valve general information	general	information	drawing	general feature
MCC	PRO	PRI	ST001	VA001		DRW	Cover gas inlet valve drawing		assembly	Drawing	part drawing
MCC	PRX	PRI	ST001	VA001		ASM	Cover gas inlet valve assembly work		procurement	estimate sheet, statement of delivery	connecting part, date
MCC	PRO	PRI	ST001	TC001		PRM	Cover gas inlet valve procurement		procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	ST001	TC001		MCO	Thermocouple	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	ST001	TC001		DRW	Thermocouple drawing		drawing	Drawing	part drawing
MCC	PRX	PRI	ST001	TC001		ASM	Thermocouple assembly work		assembly	related drawing	connecting part, date
MCC	PRO	PRI	ST001	TC001		PRM	Thermocouple procurement		procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	CO001			Core	Core material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001			GIN	Core general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	CO001	BA001		MCO	Core barrel	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	BA001		MCO	Core barrel material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	BA001		GIN	Core barrel general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	CO001	BA001		DRW	Core barrel drawing		drawing	Drawing	part drawing
MCC	PRX	PRI	CO001	BA001		ASM	Core barrel assembly work		assembly	related drawing	connecting part, date
MCC	PRO	PRI	CO001	BA001		PRM	Core barrel procurement		procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	CO001	HS001	HE	Core main heater assembly	Core main heater assembly general information	general	information	estimate sheet, statement of delivery	37ea
MCC	PRO	PRI	CO001	HS001	HE	GIN	Core main heater assembly drawing		assembly	Drawing	part drawing
MCC	PRX	PRI	CO001	HS001	HE	ASM	Core main heater assembly work		assembly	related drawing	connecting part, date
MCC	PRO	PRI	CO001	HS001	HE	PRM	Core main heater assembly procurement		procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	CO001	HS001	HE01	MCO	Core main heater 1	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE02	MCO	Core main heater 2	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE03	MCO	Core main heater 3	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE04	MCO	Core main heater 4	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE05	MCO	Core main heater 5	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE06	MCO	Core main heater 6	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE07	MCO	Core main heater 7	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE08	MCO	Core main heater 8	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE09	MCO	Core main heater 9	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE10	MCO	Core main heater 10	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE11	MCO	Core main heater 11	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE12	MCO	Core main heater 12	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE13	MCO	Core main heater 13	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE14	MCO	Core main heater 14	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE15	MCO	Core main heater 15	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE16	MCO	Core main heater 16	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE17	MCO	Core main heater 17	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE18	MCO	Core main heater 18	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE19	MCO	Core main heater 19	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE20	MCO	Core main heater 20	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE21	MCO	Core main heater 21	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE22	MCO	Core main heater 22	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE23	MCO	Core main heater 23	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE24	MCO	Core main heater 24	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE25	MCO	Core main heater 25	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE26	MCO	Core main heater 26	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE27	MCO	Core main heater 27	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE28	MCO	Core main heater 28	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE29	MCO	Core main heater 29	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE30	MCO	Core main heater 30	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE31	MCO	Core main heater 31	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE32	MCO	Core main heater 32	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE33	MCO	Core main heater 33	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE34	MCO	Core main heater 34	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE35	MCO	Core main heater 35	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE36	MCO	Core main heater 36	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	CO001	HS001	HE37	MCO	Core main heater 37	material	cost	estimate sheet, statement of delivery	supplier, date

PILAR(pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure												
FULL DESCRIPTION												
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description		SUB Del 1	SUB Del 2	related Doc	note
Product	Stage	Island	System	Structure	Component	Requirement						
MCC	PRO	PRE	C0001	H5001	CN001		Heating system controller		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	H5001	CN001	MCO	Heating system controller		general	information		general feature
MCC	PRO	PRE	C0001	H5001	CN001	GIN	Heating system controller general information					
MCC	PRO	PRE	C0001	SP001			Spacer		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	SP001		MCO	Spacer		general	information		general feature
MCC	PRO	PRE	C0001	SP001		GIN	Spacer general information				Drawing	part drawing
MCC	PRX	PRE	C0001	SP001		DRW	Spacer drawing					connecting part, date
MCC	PRX	PRE	C0001	SP001		ASM	Spacer assembly work					supplier, date, info
MCC	PRX	PRE	C0001	SP001		PRM	Spacer procurement				estimate sheet, statement of delivery	
MCC	PRO	PRE	C0001	TC			Thermocouple assembly		material	cost	estimate sheet, statement of delivery	456a
MCC	PRO	PRE	C0001	TC		GIN	Thermocouple assembly general information		general	information		general feature
MCC	PRO	PRE	C0001	TC		DRW	Thermocouple assembly drawing			drawing	Drawing	part drawing
MCC	PRO	PRE	C0001	TC		ASM	Thermocouple assembly work				related drawing	connecting part, date
MCC	PRO	PRE	C0001	TC		PRM	Thermocouple assembly procurement			procurement	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC001			Core Top Section Temp #1		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC002		MCO	Core Top Section Temp #2		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC003		MCO	Core Top Section Temp #3		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC004		MCO	Core Top Section Temp #4		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC005		MCO	Core Top Section Temp #5		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC006		MCO	Core Top Section Temp #6		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC007		MCO	Core Top Section Temp #7		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC008		MCO	Core Top Section Temp #8		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC009		MCO	Core Top Section Temp #9		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC010		MCO	Core Top Section Temp #10		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC011		MCO	Core Top Section Temp #11		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC012		MCO	Core Top Section Temp #12		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC013		MCO	Core Top Section Temp #13		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC014		MCO	Core Top Section Temp #14		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC015		MCO	Core Top Section Temp #15		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC016		MCO	Core Middle Section Temp #1		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC017		MCO	Core Middle Section Temp #2		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC018		MCO	Core Middle Section Temp #3		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC019		MCO	Core Middle Section Temp #4		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC020		MCO	Core Middle Section Temp #5		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC021		MCO	Core Middle Section Temp #6		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC022		MCO	Core Middle Section Temp #7		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC023		MCO	Core Middle Section Temp #8		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC024		MCO	Core Middle Section Temp #9		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC025		MCO	Core Middle Section Temp #10		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC026		MCO	Core Middle Section Temp #11		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC027		MCO	Core Middle Section Temp #12		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC028		MCO	Core Middle Section Temp #13		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC029		MCO	Core Middle Section Temp #14		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC030		MCO	Core Middle Section Temp #15		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC031		MCO	Core Bottom Section Temp #1		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC032		MCO	Core Bottom Section Temp #2		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC033		MCO	Core Bottom Section Temp #3		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC034		MCO	Core Bottom Section Temp #4		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC035		MCO	Core Bottom Section Temp #5		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC036		MCO	Core Bottom Section Temp #6		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC037		MCO	Core Bottom Section Temp #7		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC038		MCO	Core Bottom Section Temp #8		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC039		MCO	Core Bottom Section Temp #9		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC040		MCO	Core Bottom Section Temp #10		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC041		MCO	Core Bottom Section Temp #11		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC042		MCO	Core Bottom Section Temp #12		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC043		MCO	Core Bottom Section Temp #13		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC044		MCO	Core Bottom Section Temp #14		material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRE	C0001	TC045		MCO	Core Bottom Section Temp #15		material	cost	estimate sheet, statement of delivery	supplier, date

PILLAR(Pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure												
FULL DESCRIPTION												
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description		SUB Del	SUB Del2	related Doc	note
Product	Start	Ident	System	Structure	Component	Requirement						
MOC	PRO	PRO	PRI	UP001		MCO	Upper plenum material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001			GIN	Upper plenum general information		general	information		general feature
MOC	PRO	PRI	UP001	BA001		MCO	Upper plenum barrel material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	BA001		DRW	Upper plenum barrel drawing			drawing	Drawing	part drawing
MOC	PRO	PRI	UP001	BA001		ASM	Upper plenum barrel assemble work			assemble	related drawing	connecting part, date
MOC	PRO	PRI	UP001	BA001		PRM	Upper plenum barrel procurement			procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRI	UP001	PI001		MCO	Upper plenum pipe material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	PI001		DRW	Upper plenum pipe drawing			drawing	Drawing	part drawing
MOC	PRO	PRI	UP001	PI001		ASM	Upper plenum pipe assemble work			assemble	related drawing	connecting part, date
MOC	PRO	PRI	UP001	PI001		PRM	Upper plenum pipe procurement			procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRI	UP001	TC			Thermocouple assembly		general	information		4a
MOC	PRO	PRI	UP001	TC		GIN	Thermocouple assembly general information			information	Drawing	general feature
MOC	PRO	PRI	UP001	TC		DRW	Thermocouple assembly drawing			drawing	Drawing	part drawing
MOC	PRO	PRI	UP001	TC		ASM	Thermocouple assembly assemble work			assemble	related drawing	connecting part, date
MOC	PRO	PRI	UP001	TC		PRM	Thermocouple assembly procurement			procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRI	UP001	TC001		MCO	Upper Plenum Upper section Upstream Temp #1		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	TC002		MCO	Upper Plenum Upper section Upstream Temp #2		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	TC003		MCO	Upper Plenum Bottom section Upstream Temp #1		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	TC004		MCO	Upper Plenum Bottom section Upstream Temp #2		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	DP001			D/P meter(R/V structure)		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	DP001		MCO	D/P meter general information		general	information	Drawing	general feature
MOC	PRO	PRI	UP001	DP001		GIN	D/P meter drawing			drawing	Drawing	part drawing
MOC	PRO	PRI	UP001	DP001		ASM	D/P meter assemble work			assemble	related drawing	connecting part, date
MOC	PRO	PRI	UP001	DP001		PRM	D/P meter procurement			procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRI	UP001	HS001		HE001	Surface heater		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	HS001		MCO	Surface heater material cost		general	information	Drawing	general feature
MOC	PRO	PRI	UP001	HS001		GIN	Surface heater general information			information	Drawing	part drawing
MOC	PRO	PRI	UP001	HS001		DRW	Surface heater drawing			drawing	related drawing	connecting part, date
MOC	PRO	PRI	UP001	HS001		ASM	Surface heater assemble work			assemble	related drawing	connecting part, date
MOC	PRO	PRI	UP001	HS001		PRM	Surface heater procurement			procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRI	UP001	HS001		CN001	Heating system controller		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	HS001		MCO	Heating system controller material cost		general	information	Drawing	general feature
MOC	PRO	PRI	UP001	HS001		GIN	Heating system controller general information			information	Drawing	part drawing
MOC	PRO	PRI	UP001	IN001			Insulation		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	UP001	IN001		MCO	Insulation material cost		general	information	Drawing	general feature
MOC	PRO	PRI	UP001	IN001		GIN	Insulation general information			information	related drawing	connecting part, date
MOC	PRO	PRI	UP001	IN001		ASM	Insulation assemble work			assemble	related drawing	connecting part, date
MOC	PRO	PRI	UP001	IN001		PRM	Insulation procurement			procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRI	RI001				Riser		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	RI001			MCO	Riser material cost		general	information	Drawing	general feature
MOC	PRO	PRI	RI001			GIN	Riser general information			information	Drawing	part drawing
MOC	PRO	PRI	RI001	PI001			Riser pipe		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	RI001	PI001		MCO	Riser pipe material cost			drawing	Drawing	part drawing
MOC	PRO	PRI	RI001	PI001		DRW	Riser pipe drawing			assemble	related drawing	connecting part, date
MOC	PRO	PRI	RI001	PI001		ASM	Riser pipe assemble work			procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRI	RI001	PI001		PRM	Riser pipe procurement			procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRI	RI001	HS001		HE001	Surface heater		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRI	RI001	HS001		MCO	Surface heater material cost		general	information	Drawing	general feature
MOC	PRO	PRI	RI001	HS001		GIN	Surface heater general information			information	Drawing	part drawing
MOC	PRO	PRI	RI001	HS001		DRW	Surface heater drawing			assemble	related drawing	connecting part, date
MOC	PRO	PRI	RI001	HS001		ASM	Surface heater assemble work			procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRI	RI001	HS001		PRM	Surface heater procurement			procurement	estimate sheet, statement of delivery	supplier, date, info

PILLAR(Pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure												
FULL DESCRIPTION												
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description		SUB Del	SUB Del 2	related Doc	note
Product	Stage	Island	System	Structure	Component	Requirement	Description		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	HS00L	CN00L	MCO	Heating system controller material cost		general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	HS00L	CN00L	GIN	Heating system controller general information		general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	HS00L	CN00L	GIN	Thermocouple assembly		general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	TC		DRW	Thermocouple assembly general information		general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	TC		ASM	Thermocouple assembly drawing		general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRX	PRX	R100L	TC		PRM	Thermocouple assembly procurement		general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	TC00L		MCO	Riser Top Level Upstream Temp		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRO	R100L	TC00L		MCO	Riser Middle Level Upstream Temp		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRO	R100L	TC00L		MCO	Riser bottom Level Upstream Temp		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRO	R100L	LV00L		MCO	Riser level sensor		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRO	R100L	LV00L		GIN	Riser level sensor general information		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRO	R100L	LV00L		DRW	Riser level sensor drawing		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRX	PRX	R100L	LV00L		ASM	Riser level sensor assembly		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRX	PRX	R100L	LV00L		PRM	Riser level sensor procurement		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRO	R100L	ON00L		MCO	Oxygen monitoring system		general	information	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRO	R100L	ON00L		GIN	Oxygen monitoring system general information		general	information	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRO	R100L	ON00L		DRW	Oxygen monitoring system drawing		general	information	estimate sheet, statement of delivery	supplier, date, info
MOC	PRX	PRX	R100L	ON00L		ASM	Oxygen monitoring system assembly		general	information	estimate sheet, statement of delivery	supplier, date, info
MOC	PRX	PRX	R100L	ON00L		PRM	Oxygen monitoring system procurement		general	information	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	PRO	R100L	OS00L		MCO	Oxygen sensor material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	OS00L		GIN	Oxygen sensor general information		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	OS00L		GIN	Oxygen monitor controller		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	ON00L		MCO	Oxygen monitor controller general information		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	IN00L		GIN	Insulation		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	IN00L		MCO	Insulation material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	IN00L		GIN	Insulation general information		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRX	PRX	R100L	IN00L		ASM	Insulation assembly work		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRX	PRX	R100L	IN00L		PRM	Insulation procurement		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	VA00L		MCO	Cover gas outlet valve		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	VA00L		GIN	Cover gas outlet valve general information		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	R100L	VA00L		DRW	Cover gas outlet valve drawing		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRX	PRX	R100L	VA00L		ASM	Cover gas outlet valve assembly work		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRX	PRX	R100L	VA00L		PRM	Cover gas outlet valve procurement		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L			MCO	Heat exchanger		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L			GIN	Heat exchanger material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L			GIN	Heat exchanger general information		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	PI00L		MCO	Heat exchanger Pipe		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	PI00L		GIN	Heat exchanger Pipe general information		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	PI00L		DRW	Heat exchanger Pipe drawing		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRX	PRX	HX00L	PI00L		ASM	Heat exchanger Pipe assembly work		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRX	PRX	HX00L	PI00L		PRM	Heat exchanger Pipe procurement		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	TC		MCO	Thermocouple assembly		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	TC		GIN	Thermocouple assembly general information		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	TC		DRW	Thermocouple assembly drawing		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRX	PRX	HX00L	TC		ASM	Thermocouple assembly procurement		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRX	PRX	HX00L	TC		PRM	Thermocouple assembly procurement		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	TC00L		MCO	Heat Exchanger Area #1 Top Level Temp		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	TC00L		MCO	Heat Exchanger Area #1 Bottom Level Temp		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	TC00L		MCO	Heat Exchanger Area #2 Top Level Temp		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	PRO	HX00L	TC00L		MCO	Heat Exchanger Area #2 Bottom Level Temp		material	cost	estimate sheet, statement of delivery	supplier, date

PILLAR(Pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure											
FULL DESCRIPTION											
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description	SUB Dst 1	SUB Dst 2	related Doc	note
Product	Shape	Island	System	Structure	Component	Requirement					
MCC	PRO	PRI	HX001	DP	GIN	HX/D/P assembly	HX/D/P assembly general information	general	information		2a
MCC	PRO	PRI	HX001	DP	DRW	HX/D/P assembly drawing	HX/D/P assembly drawing	drawing	drawing	Drawing	general feature
MCC	PRX	PRI	HX001	DP	ASM	HX/D/P assembly assembly	HX/D/P assembly assembly work	assembly	assembly	related drawing	connecting part, date
MCC	PRO	PRI	HX001	DP001	PRM	HX/D/P assembly procurement	HX/D/P assembly procurement	procurement	cost	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	HX001	DP002	MCO	Heat Exchanger Area #1 Differential Pressure (top-bottom)	Heat Exchanger Area #1 Differential Pressure (top-bottom)	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	HX001	H5001	HE001	Surface heater	Surface heater material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	HX001	H5002	HE001	Surface heater	Surface heater general information	general	information	Drawing	general feature
MCC	PRO	PRI	HX001	H5003	HE001	Surface heater drawing	Surface heater drawing	drawing	drawing	Drawing	part drawing
MCC	PRO	PRI	HX001	H5004	HE001	Surface heater procurement	Surface heater procurement	procurement	procurement	related drawing	connecting part, date
MCC	PRO	PRI	HX001	H5005	HE001	Heating system controller	Heating system controller	material	cost	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	HX001	H5006	HE001	Heating system controller material cost	Heating system controller material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	HX001	HN001	GIN	Insulation	Insulation general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	HX001	IN001	MCO	Insulation material cost	Insulation material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	HX001	IN001	ASM	Insulation assembly work	Insulation assembly work	assembly	assembly	related drawing	connecting part, date
MCC	PRX	PRI	HX001	IN001	PRM	Insulation procurement	Insulation procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	DU001	DU001	MCO	Downcome upper material cost	Downcome upper material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	DU001	GIN	Downcome upper general information	Downcome upper general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	DU001	FI001	MCO	Downcome upper Pipe	Downcome upper Pipe	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	FI001	DRW	Downcome upper Pipe drawing	Downcome upper Pipe drawing	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRX	PRI	DU001	FI001	ASM	Downcome upper Pipe assembly work	Downcome upper Pipe assembly work	assembly	assembly	Drawing	part drawing
MCC	PRX	PRI	DU001	FI001	PRM	Downcome upper Pipe procurement	Downcome upper Pipe procurement	procurement	procurement	related drawing	connecting part, date
MCC	PRO	PRI	DU001	MF001	MCO	Mix flow meter	Mix flow meter	material	cost	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	DU001	MF001	MCO	Mix flow meter material cost	Mix flow meter material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	MF001	DRW	Mix flow meter drawing	Mix flow meter drawing	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRX	PRI	DU001	MF001	ASM	Mix flow meter assembly work	Mix flow meter assembly work	assembly	assembly	Drawing	part drawing
MCC	PRX	PRI	DU001	MF001	PRM	Mix flow meter procurement	Mix flow meter procurement	procurement	procurement	related drawing	connecting part, date
MCC	PRO	PRI	DU001	TC	GIN	Thermocouple assembly	Thermocouple assembly general information	general	information	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	DU001	TC	DRW	Thermocouple assembly drawing	Thermocouple assembly drawing	general	information	Drawing	general feature
MCC	PRX	PRI	DU001	TC	ASM	Thermocouple assembly assembly work	Thermocouple assembly assembly work	assembly	assembly	related drawing	connecting part, date
MCC	PRX	PRI	DU001	TC	PRM	Thermocouple assembly procurement	Thermocouple assembly procurement	procurement	procurement	related drawing	connecting part, date
MCC	PRO	PRI	DU001	TC001	MCO	Downcome Area #1 Top Level Temp.	Downcome Area #1 Top Level Temp.	material	cost	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	DU001	TC002	MCO	Downcome Area #1 Bottom Level Temp.	Downcome Area #1 Bottom Level Temp.	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	TC003	MCO	Downcome Area #2 Top Level Temp.	Downcome Area #2 Top Level Temp.	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	TC004	MCO	Downcome Area #2 Bottom Level Temp.	Downcome Area #2 Bottom Level Temp.	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	H5001	HE001	Surface heater	Surface heater	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	H5001	MCO	Surface heater material cost	Surface heater material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	H5001	GIN	Surface heater general information	Surface heater general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	DU001	H5001	DRW	Surface heater drawing	Surface heater drawing	general	information	Drawing	part drawing
MCC	PRO	PRI	DU001	H5001	ASM	Surface heater assembly work	Surface heater assembly work	assembly	assembly	related drawing	connecting part, date
MCC	PRX	PRI	DU001	H5001	PRM	Surface heater procurement	Surface heater procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	DU001	HN001	GIN	Heating system controller	Heating system controller	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	HN001	MCO	Heating system controller material cost	Heating system controller material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	HN001	GIN	Insulation	Insulation general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	DU001	IN001	MCO	Insulation material cost	Insulation material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MCC	PRO	PRI	DU001	IN001	GIN	Insulation general information	Insulation general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRX	PRI	DU001	IN001	ASM	Insulation assembly work	Insulation assembly work	assembly	assembly	related drawing	connecting part, date
MCC	PRX	PRI	DU001	IN001	PRM	Insulation procurement	Insulation procurement	procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MCC	PRO	PRI	DU001	EP001	GIN	EM pump	EM pump general information	general	information	estimate sheet, statement of delivery	general feature
MCC	PRO	PRI	DU001	EP001	MCO	EM pump material cost	EM pump material cost	material	cost	estimate sheet, statement of delivery	supplier, date

PILLAR(Pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure											
FULL DESCRIPTION											
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description	SUB Dtl	SUB Dct	related Doc	note
Product	Stage	Inhd-2	Systems	Structure	Component	Requirement					
MDC	PRO	PRI	DB00L			MCO	Downcomer lower	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	DB00L			GIN	Downcomer lower material cost	general	information		supplier, date
MDC	PRO	PRI	DB00L			BA00L	Downcomer lower general information				
MDC	PRO	PRI	DB00L			BA00L	Downcomer lower material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	DB00L			H500L	Surface heater	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	DB00L			H500L	Surface heater material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	DB00L			H500L	Surface heater general information	general	information		supplier, date
MDC	PRO	PRI	DB00L			H500L	Surface heater drawing	general	information	related drawing	supplier, date
MDC	PRX	PRI	DB00L			H500L	Surface heater assembly work		assemble		connecting part, date
MDC	PRX	PRI	DB00L			H500L	Surface heater procurement		procurement	related drawing	supplier, date, info
MDC	PRO	PRI	DB00L			GN00L	Heating system controller	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	DB00L			GN00L	Heating system controller material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	DB00L			GN00L	Heating system controller general information	general	information		supplier, date
MDC	PRO	PRI	DB00L			GN00L	Insulation	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	DB00L			IN00L	Insulation material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	DB00L			IN00L	Insulation general information	general	information		supplier, date
MDC	PRX	PRI	DB00L			IN00L	Insulation assembly work	general	information	related drawing	supplier, date
MDC	PRX	PRI	DB00L			IN00L	Insulation procurement		procurement	estimate sheet, statement of delivery	supplier, date, info
MDC	PRO	PRI	R500L			MCO	R/V lower structure	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			GIN	R/V lower structure material cost	general	information		supplier, date
MDC	PRO	PRI	R500L			BA00L	R/V lower structure general information				supplier, date
MDC	PRO	PRI	R500L			BA00L	R/V lower structure barrel	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			BA00L	R/V lower structure barrel material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			H500L	Surface heater	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			H500L	Surface heater material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			H500L	Surface heater general information	general	information		supplier, date
MDC	PRO	PRI	R500L			H500L	Surface heater drawing	general	information	related drawing	supplier, date
MDC	PRX	PRI	R500L			H500L	Surface heater assembly work		assemble		connecting part, date
MDC	PRX	PRI	R500L			H500L	Surface heater procurement		procurement	estimate sheet, statement of delivery	supplier, date, info
MDC	PRO	PRI	R500L			GN00L	Heating system controller	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			GN00L	Heating system controller material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			GN00L	Heating system controller general information	general	information		supplier, date
MDC	PRO	PRI	R500L			GN00L	Thermocouple assembly	general	information		92a
MDC	PRO	PRI	R500L			TC	Thermocouple assembly general information	general	information		supplier, date
MDC	PRO	PRI	R500L			TC	Thermocouple assembly drawing	general	information	related drawing	supplier, date
MDC	PRX	PRI	R500L			TC	Thermocouple assembly assembly work		assemble		connecting part, date
MDC	PRX	PRI	R500L			TC	Thermocouple assembly procurement		procurement	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC001	R/V 1st Section Temp #1	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC002	R/V 1st Section Temp #2	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC003	R/V 1st Section Temp #3	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC004	R/V 1st Section Temp #4	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC005	R/V 2nd Section Temp #1	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC006	R/V 2nd Section Temp #2	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC007	R/V 2nd Section Temp #3	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC008	R/V 2nd Section Temp #4	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC009	R/V 2nd Section Temp #5	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC010	R/V 2nd Section Temp #6	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC011	R/V 2nd Section Temp #7	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC012	R/V 2nd Section Temp #8	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC013	R/V 2nd Section Temp #9	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC014	R/V 2nd Section Temp #10	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC015	R/V 2nd Section Temp #11	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC016	R/V 2nd Section Temp #12	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC017	R/V 2nd Section Temp #13	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC018	R/V 2nd Section Temp #14	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC019	R/V 2nd Section Temp #15	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC020	R/V 2nd Section Temp #16	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC021	R/V 3rd Section Temp #1	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC022	R/V 3rd Section Temp #2	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC023	R/V 3rd Section Temp #3	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC024	R/V 3rd Section Temp #4	material	cost	estimate sheet, statement of delivery	supplier, date
MDC	PRO	PRI	R500L			TC025	R/V 3rd Section Temp #5	material	cost	estimate sheet, statement of delivery	supplier, date

PILLAR(Pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure

FULL DESCRIPTION														
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description				SUB D4L	SUB D4Z	related Doc	note
Product	Stage	Item	System	Structure	Component	Requirement								
MOC	PRO	PRO	R500L	TC080		MCO	R/A 5th Section Temp #12	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC081		MCO	R/A 5th Section Temp #13	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC082		MCO	R/A 5th Section Temp #14	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC083		MCO	R/A 5th Section Temp #15	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC084		MCO	R/A 5th Section Temp #16	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC085		MCO	R/A 5th Section Temp #17	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC086		MCO	R/A 5th Section Temp #18	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC087		MCO	R/A 5th Section Temp #19	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC088		MCO	R/A 5th Section Temp #20	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC089		MCO	R/A 5th Section Temp #21	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC090		MCO	R/A 5th Section Temp #22	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC091		MCO	R/A 5th Section Temp #23	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	TC092		MCO	R/A 5th Section Temp #24	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	IN001		MCO	Insulation material cost	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	R500L	IN001		GIN	Insulation general information	general	information		estimate sheet, statement of delivery		supplier, date	
MOC	PRX	PRX	R500L	IN001		ASM	Insulation assemble work	assemble	procurement		related drawing		connecting part, date	
MOC	PRX	PRX	R500L	IN001		PRM	Insulation procurement	procurement	procurement		estimate sheet, statement of delivery		supplier, date, info	
MOC	PRO	PRO	CL00L			MCO	LBE coolant	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	CL00L			GIN	LBE coolant general information	general	information		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	SEC			MCO	PILLAR secondary	conceptual	design		Design requirement report, review Doc		Design result	
MOC	PRO	PRO	SEC			SDE	PILLAR secondary specific design	detailed	design		Design report, review Doc		Design result	
MOC	PRO	PRO	SEC			TAN	PILLAR secondary thermal-hydraulic analysis	thermal-hydraulic	analysis		result document		T/H analysis data	
MOC	PRX	PRX	SEC			OMA	PILLAR secondary operation manual	operation	manual		manual handbook		define operation procedure	
MOC	PRE	PRE	SEC			PFW	PILLAR secondary planning process flow	planning	process flow		flow chart		define flow chart	
MOC	PRO	PRO	SEC			WFW	PILLAR secondary work process flow	work	process flow		flow chart		define flow chart	
MOC	PRO	PRO	SEC			WFW	PILLAR secondary work process flow	work	process flow		flow chart		define flow chart	
MOC	PRO	PRO	SEC			WFW	PILLAR secondary work process flow	work	process flow		flow chart		define flow chart	
MOC	PRO	PRO	SEC			WFW	PILLAR secondary work process flow	work	process flow		flow chart		define flow chart	
MOC	PRX	PRX	SEC			WFW	PILLAR construction secondary planning process flow	planning	process flow		flow chart		define flow chart	
MOC	PRX	PRX	SEC			WFW	PILLAR construction secondary work process flow	work	process flow		flow chart		define flow chart	
MOC	PRC	PRC	SEC			WFW	PILLAR secondary planning process flow	planning	process flow		flow chart		define flow chart	
MOC	PRE	PRE	SEC			WFW	PILLAR secondary work process flow	work	process flow		flow chart		define flow chart	
MOC	PRX	PRX	SEC			QNA	PILLAR secondary quality assurance	assemble	QA		QA Document		QA result	
MOC	PRX	PRX	SEC			QNA	PILLAR secondary quality assurance	assemble	QA		QA Document		QA result	
MOC	PRX	PRX	SEC			QNA	PILLAR secondary quality assurance	assemble	QA		QA Document		QA result	
MOC	PRO	PRO	SEC			QNA	PILLAR secondary quality assurance	assemble	QA		QA Document		QA result	
MOC	PRO	PRO	SEC			AFE	PILLAR secondary assemble feasibility	feasibility	feasibility analysis		feasibility analysis result		feasibility analysis	
MOC	PRO	PRO	SEC			ITE	PILLAR secondary integrity test	integrity	test		test result		system integrity test	
MOC	PRO	PRO	SEC			SCO	PILLAR secondary cost sum	sum	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	SEC			MCO	PILLAR secondary material cost	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	SEC			WCO	PILLAR secondary manpower cost	man power	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	SEC			DCT	PILLAR decommissioning termination	decommissioning	termination		termination plan		establish planning	
MOC	PRC	PRC	SEC			DCT	PILLAR decommissioning termination	decommissioning	planning		result document		establish planning	
MOC	PRC	PRC	SEC			DCT	PILLAR secondary decommissioning planning	decommissioning	planning		result document		establish planning	
MOC	PRC	PRC	SEC			DCT	PILLAR secondary decommissioning planning	decommissioning	planning		result document		establish dismounting planning	
MOC	PRO	PRO	SEC			C500L	Cooling system	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	SEC			C500L	Cooling system material cost	general	information		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	SEC			C500L	Cooling system general information	general	information		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	SEC			C500L	Cooling system Pipe	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	SEC			C500L	Cooling system Pipe material cost	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRO	PRO	SEC			C500L	Cooling system Pipe material cost	material	cost		estimate sheet, statement of delivery		supplier, date	
MOC	PRX	PRX	SEC			DRW	Cooling system Pipe drawing	drawing	draw		Drawing		connecting part drawing	
MOC	PRX	PRX	SEC			ASM	Cooling system Pipe assemble work	assemble	procurement		related drawing		connecting part, date	
MOC	PRX	PRX	SEC			PRM	Cooling system Pipe procurement	procurement	procurement		estimate sheet, statement of delivery		supplier, date, info	

PILLAR(Pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure											
FULL DESCRIPTION											
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description	SUB Dc1	SUB Dc2	related Doc	note
MOC	PRO	SEC	CS001	TC			Thermocouple assembly	general	information		2ea
MOC	PRO	SEC	CS001	TC			Thermocouple assembly general information	general	information		general feature
MOC	PRO	SEC	CS001	TC			Thermocouple assembly drawing		drawing	Drawing	part drawing
MOC	PRO	SEC	CS001	TC			Thermocouple assembly procurement		procurement	related drawing	connecting part, date
MOC	PRX	SEC	CS001	TC			Thermocouple assembly work		assemble	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	SEC	CS001	TC002			Outlet Coolant Temperature	material	procurement	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CS001	MF001			Mass flow meter	material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CS001	MF001			Mass flow meter material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CS001	MF001			Mass flow meter drawing	material	drawing	Drawing	part drawing
MOC	PRX	SEC	CS001	MF001			Mass flow meter assembly	material	assemble	related drawing	connecting part, date
MOC	PRX	SEC	CS001	MF001			Mass flow meter work	material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	SEC	CS001	PU001			No.1 pump		procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	SEC	CS001	PU001			No.1 pump material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CS001	PU001			No.1 pump drawing	material	drawing	Drawing	part drawing
MOC	PRO	SEC	CS001	PU001			No.1 pump assembly work		assemble	related drawing	connecting part, date
MOC	PRX	SEC	CS001	PU001			No.1 pump procurement		procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	SEC	CH001				No.1 chiller		procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	SEC	CH001				No.1 chiller material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CH001				No.1 chiller general information	general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CH001				No.1 chiller drawing	general	drawing	Drawing	part drawing
MOC	PRX	SEC	CH001				No.1 chiller assembly work		assemble	related drawing	connecting part, date
MOC	PRX	SEC	CH001				No.1 chiller procurement		procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	SEC	CH001				No.1 chiller control system	material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CH001	CN001			No.1 chiller control system general information	general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CH001	CN001			Insulation		information		general feature
MOC	PRO	SEC	CS001	IN001			Insulation material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CS001	IN001			Insulation assembly work	material	assemble	related drawing	connecting part, date
MOC	PRX	SEC	CS001	IN001			Insulation procurement		procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	SEC	CL001				Secondary coolant		procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	SEC	CL001				Secondary coolant material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CL001				Secondary coolant general information	general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CL001				PILLAR 18C		information		general feature
MOC	PRO	SEC	CL001				PILLAR 18C conceptual design	conceptual	design	Design requirement report	Design result
MOC	PRO	SEC	CL001				PILLAR 18C detailed design	detailed	design	Design report	Design result
MOC	PRX	SEC	CL001				PILLAR 18C operation manual	operation	manual	manual handbook	define operation procedure
MOC	PRX	SEC	CL001				PILLAR 18C planning process flow	planning	process flow	flow chart	define flow chart
MOC	PRE	SEC	CL001				PILLAR 18C work process flow	work	process flow	flow chart	define flow chart
MOC	PRO	SEC	CL001				PILLAR 18C planning process flow	planning	process flow	flow chart	define flow chart
MOC	PRO	SEC	CL001				PILLAR 18C work process flow	work	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C planning process flow	planning	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C work process flow	work	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C planning process flow	planning	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C work process flow	work	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C quality assurance	work	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C assembly feasibility	work	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C integrity test	work	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C quality assurance	work	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C assembly feasibility	work	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C integrity test	work	process flow	flow chart	define flow chart
MOC	PRX	SEC	CL001				PILLAR 18C sum cost	sum	cost	QA Document	QA result
MOC	PRX	SEC	CL001				PILLAR 18C material cost	material	cost	Feasibility analysis result	Feasibility analysis
MOC	PRO	SEC	CL001				PILLAR 18C manpower cost	manpower	cost	test result	system integrity test
MOC	PRO	SEC	CL001				PILLAR 18C material cost	material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SEC	CL001				PILLAR 18C manpower cost	manpower	cost	estimate sheet, statement of delivery	supplier, date

PILLAR(pool-type Integral test facility for Lead Alloy cooled small modular Reactor) Integrated Work Breakdown Structure												
FULL DESCRIPTION												
LEVEL 1	LEVEL 2	LEVEL 3	LEVEL 4	LEVEL 5	LEVEL 6	LEVEL 7	Description		SUB D&L	SUB D&2	related Doc	note
Product	Shape	Material	System	Structure	Component	Requirement	Description		material	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	INC	DA001	DS001		MCO	PILLAR I&C DAC (D&B Acquisition & Control) system		general	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	INC	DA001	DS001		GN	PILLAR I&C DAC system material cost		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	INC	DA001	DS001		PRM	PILLAR I&C DAC system procurement		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	INC	DA001	DC001		MCO	PILLAR I&C DAC PC material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	INC	DA001	DC001		GN	PILLAR I&C DAC PC general information		general	information	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	INC	DA001	PS001		PRM	PILLAR I&C DAC PC procurement		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	INC	DA001	PS001		MCO	PILLAR I&C power control system		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	INC	DA001	PS001		GN	PILLAR I&C power control system material cost		material	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	INC	DA001	PS001		DRV	PILLAR I&C power control system general information		general	drawing	related drawing	part drawing
MOC	PRX	INC	DA001	PS001		ASM	PILLAR I&C power control system drawing		assembly	procurement	estimate sheet, statement of delivery	connecting part, date
MOC	PRX	INC	DA001	PS001		PRM	PILLAR I&C power control system assemble work		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRX	INC	DA001	PS001		PRM	PILLAR I&C power control system procurement		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRC	INC				DCP	PILLAR I&C decommissioning planning		decommissioning	planning	result document	establish planning
MOC	PRC	INC				DCD	PILLAR I&C decommissioning dismantling		decommissioning	dismantling	result document	establish dismantling
MOC	PRO	EPS				CDE	Electrical power systems		conceptual	design	Design requirement report	Design result
MOC	PRO	EPS				SDE	Electrical power systems conceptual design		detailed	design	Design report	Design result
MOC	PRE	EPS				PFW	Electrical power systems detailed design		planning	process flow	flow chart	define flow chart
MOC	PRO	EPS				PFM	Electrical power systems process flow		planning	process flow	flow chart	define flow chart
MOC	PRO	EPS				PFM	Electrical power systems planning process flow		planning	process flow	flow chart	define flow chart
MOC	PRO	EPS				WFM	Electrical power systems work process flow		work	process flow	flow chart	define flow chart
MOC	PRX	EPS				QNA	Electrical power systems quality assurance		QA	QA Document	QA Document	QA result
MOC	PRO	EPS				AFE	Electrical power systems assemble feasibility		assemble	feasibility	feasibility analysis result	feasibility analysis
MOC	PRO	EPS				MCO	Electrical power systems material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				GN	Electrical power systems general information		general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				ASM	Electrical power systems assemble work		assemble	work	related drawing	connecting part, date
MOC	PRX	EPS				PRM	Electrical power systems procurement		procurement	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	EPS				SCO	Electrical power systems cost sum		sum	cost	estimate sheet, statement of delivery	supplier, date, info
MOC	PRO	EPS				MCO	Electrical power systems material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				WCO	Electrical power systems multipower cost		multipower	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				MCO	High voltage vacuum circuit breaker		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				MCO	No 2 High voltage air circuit breaker		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				MCO	No 3 High voltage air circuit breaker		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				MCO	3RDV 3 phase transformer material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				MCO	220V 3 phase transformer material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				MCO	400V 3 phase transformer material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				MCO	110V 1 phase transformer material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	EPS				MCO	Extra material material cost		material	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SST				MCO	PILLAR supporting structure		conceptual	design	Design requirement report	Design result
MOC	PRO	SST				CDE	PILLAR supporting structure conceptual design		detailed	design	Design report	Design result
MOC	PRO	SST				SDE	PILLAR supporting structure specific design		detailed	design	Design report	Design result
MOC	PRO	SST				STA	PILLAR supporting structure structural analysis report		structural	report	structural analysis report	structural analysis
MOC	PRE	SST				PFW	PILLAR supporting structure planning process flow		planning	process flow	flow chart	define flow chart
MOC	PRO	SST				PFM	PILLAR supporting structure process flow		planning	process flow	flow chart	define flow chart
MOC	PRO	SST				PFM	PILLAR supporting structure planning process flow		planning	process flow	flow chart	define flow chart
MOC	PRO	SST				WFM	PILLAR supporting structure work process flow		work	process flow	flow chart	define flow chart
MOC	PRX	SST				QNA	PILLAR supporting structure quality assurance		QA	QA Document	QA Document	QA result
MOC	PRO	SST				AFE	PILLAR supporting structure assemble feasibility		assemble	feasibility	feasibility analysis result	feasibility analysis
MOC	PRO	SST				SAW	PILLAR supporting structure analysis		analysis	analysis	result document	structural analysis data
MOC	PRO	SST				SCO	PILLAR supporting structure sum cost		sum	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SST				PRM	PILLAR supporting structure procurement		material	procurement	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SST				WCO	PILLAR supporting structure multipower cost		multipower	cost	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SST				MCO	PILLAR supporting structure general information		general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SST				GN	PILLAR supporting structure general information		general	information	estimate sheet, statement of delivery	supplier, date
MOC	PRO	SST				DRV	PILLAR supporting structure drawing		drawing	drawing	related drawing	part drawing
MOC	PRX	SST				ASM	PILLAR supporting structure assemble work		assembly	procurement	estimate sheet, statement of delivery	connecting part, date
MOC	PRX	SST				PRM	PILLAR supporting structure procurement		material	procurement	estimate sheet, statement of delivery	supplier, date, info
MOC	PRX	SST				PRM	PILLAR dismantling work multipower cost		multipower	cost	estimate sheet, statement of delivery	supplier, date, info
MOC	PRX	SST				DCP	PILLAR supporting structure decommissioning planning		decommissioning	planning	result document	establish planning
MOC	PRX	SST				DCD	PILLAR supporting structure decommissioning dismantling		decommissioning	dismantling	result document	establish dismantling

국문 초록

2011년 후쿠시마 원자력발전소 사고 이후로 원자력발전에 대한 부정적인 인식이 증가함에 따라 혁신적인 안전성과 보안성을 갖추기 위한 차세대 원자로 개발의 중요성이 강조되고 있다. Gen-IV 원자로 시스템 중 납 냉각 고속로는 납 냉각재의 안전한 특징 때문에 많은 개발자들의 주목을 끌고 있다. 납 냉각재는 화학적 안정성을 가지고 있어 공기 및 물과 반응하지 않고 높은 끓는점을 가지고 있다. 더욱이 러시아에서 알파급 핵추진 잠수함에 납 냉각 원자로를 채택하여 사용한 인상적인 경험뿐만 아니라 납 냉각 고속로의 안전성에 대한 주요 지식을 공표했다. 이러한 경험들은 납 냉각 고속로의 상용화에 있어 원칙적인 기반 중 하나로 생각된다. 소형 모듈형 타입의 납 냉각 고속로는 Gen-IV 연구 시스템 가운데 분산형 전원시스템에서 부하추중 운전에 적합한 형태 중 하나이다. 더욱이 납 냉각 고속로들은 저탄소 선박 추진 동력원으로 사용시 높은 고유 안전성과 장주기 운전가능 특성으로 높은 기동성을 증명할 수 있다.

하지만 연구개발팀이 안전한 소형 모듈형 원자로를 개발하고 상업화 생산을 실시하기 위한 프로젝트를 계획할 때 작업분류체계는 체계적이고 효율적인 접근을 위한 수단으로 사용될 수 있다. 작업분류체계의 주요 기능들은 프로젝트의 범위를 정하고 일정조정, 예산관리를 하는 것이다. 하지만 원자력발전소를 위한 참조되는 표준 작업분류체계는 아직 제시되지 못하고 있다.

이에 따라, 원자력발전소를 위한 작업분류체계 개발을 위해서 기존에 연구된 작업분류체계에 대해서 조사 및 분석을 진행하였다. 생산물 기반의 작업분류체계 시스템을 기반으로 한국의 원자력발전소 작업분류체계 및 외국의 사례를 조사하였다. 이러한 결과를 기반으로 소형 모듈형 원자로 프로젝트에 맞는 업무분류체계를 구성하기 위한 연구를 진행하였다. 그 결과 이러한 연구에서 제시된 핵심적인 부분을 확인하고 적용이 가능한 부분을 식별하여 통합 작업분류체계를 구성하였다. 또한, 작업분류체계의 코딩방식을 정의하여 각 업무들이 정리될 수 있도록 하였다.

본 연구에서 제시된 소형 모듈형 원자로 통합 작업분류체계의 실효성을 확인하기 위해 핵변환에너지연구센터에서 설계한 LBE (Lead-Bismuth Eutectic)를 냉각재로 사용하는 개념 원자로인

100MWt 출력의 URANUS (Ubiquitous, Rugged, Accident-forgiving, Non-proliferating, and Ultra-lasting Sustainer)를 선정하였다. 또한, 이 원자로의 납-비스무스 공융물 자연순환 축소실험시설을 제작하는 프로젝트에 적용하여 본 논문을 통해 연구된 통합작업분류체계의 실효성을 확인하였다.

이 연구를 통해서 현재 수행되고 있는 작업분류체계관련 내용을 분석하고 소형 모듈형 원자로에 적용할 수 있는 표준적인 통합 작업분류체계를 제안함에 따라 이 노형을 상용화하기 위한 프로젝트를 진행할 때 통일된 방향을 제시하는 역할을 수행할 수 있을 것으로 기대된다.

키워드: Work Breakdown Structure, LFR, SMR, LBE, URANUS,
Mockup facility

학 번: 2014-20534